



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 1024 Const Calendar Day: 634 Date: 28-Feb-2014 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 03-May-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:55 AM. Crews had to work on house keeping & work on miscellaneous activities . They started at 7:00 AM.

Carlos , Jose , Juan , & Rogelio had to work on house keeping . Crews had to clean , vacuum , pull out of the site the excess materials , tools , platforms , & debris .

Carlos & Jose had to work inside the cells between 3 & 13 meters . Rogelio & Juan had to work inside the North tower shaft .

Paul , Reggie , & Zach had to work in the Inner West cell . Crews had to disassemble the scaffolds , remove the ladders , & cut the brackets , grind , & clean the surface of the shear plates .

In addition to that , crews had to pull out of the cell , load the skip box , & fly all the materials out of the tower , & set the on the barge . They started at 8:00 AM. Crews were done at 12:00 PM.

Jeffery had to operate the Terex crane . He had to fly materials out of the site . Justin had to work on the barge rigging the skip boxes & he had to work with the other crews .

Tower crews were done at 5:00 PM. They left at 5:10 PM.

Conco rebar crews came to the site 6:55 AM. Crews had to work on the fender slab reinforcing steel . Travis , Alfredo , Jose , John , & Steven continued to work on the West side of the slab . Crews had to set the spacer blocks , carry bars , # 16 lower bars , # 22 & 29 loops , & # 16 top bars . They started at 7:05 AM.

In addition to that , crews had to work on # 13 hair pins on the East side . Alfredo & Jose had to place & alternate the hair pins at every intersection , work on house keeping , & fly materials to the site .

Due to the bad weather conditions . Conco crews decided to leave . They had to wrap up their tools
 Crews left at 12:15 PM

Dutra crews came to the site at 6:50 AM. Crews had to work on the fender plastic lumber on the West side of the fender . Crews had to fly & set the boat in the water , prepare their tools , equipments , & reroute the power lines . They were done at 7:50 AM.

Steve had to operate the Bucyrus crane . He had to fly the materials in & out of the site for Dutra & Conco crews . Garrett had to work on the barge rigging materials to Dutra & Conco crews .

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1024

Date: 28-Feb-2014

Friday

Crews started on the West side . Steve had to fly the 0.25 X 0.25 X 2.4 meters plastic lumber . Crews had to adjust the pieces , install the washers , nuts , & tighten the bolts . They started at 8:00 AM. Crews were done erecting the lumber plastic on the North side at 1:30 PM.

After that , crews had to erect the West permanent ladder , install & tighten the bolts . & they had to work on house keeping .

Dutra crews were done at 2:50 PM. They had to wrap up their tools & equipments. Crews left at 3:00 PM.

In the office , I had to work on my report . I was done at 4:30 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete
DUTRA MATERIALS
Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Operator	OTH	STEVE FRIYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	BEN UNUTOA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	LUKE HUDSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	APP	JAMES SAVAGE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	GARRETT SULUVAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: DUTRA MATERIALS								
*E0670562	MARINE, STEEL BARGE	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>
*E0660562		0.00	0.00	0.00	0.00		No	<input type="checkbox"/>
*E0650562		0.00	0.00	0.00	0.00		No	<input type="checkbox"/>
*E0640562	MARINE, STEEL BARGE	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete
BALLARD DIVING & SALVAGE
Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: BALLARD DIVING & SALVAGE								
Marine Coordinator		JOHN VANGROLL	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Marine Coordinator		NICK MCCLANE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Marine Coordinator		ALEX VALEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Marine Coordinator		BILL FEHR	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Marine Coordinator		ALEX DOSS	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete
AMERICAN BRIDGE/FLUOR, A JV
Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	ZACHARIAH MACDONALD	5.00	0.00	0.00	5.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 1024 **Date:** 28-Feb-2014 **Friday**

Ironworker	APP	REGINALD HUMPHREY	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Operator	JNM	JUSTIN GARRETT	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Operator	JNM	JEFFREY KELLER	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00	<input type="checkbox"/>

Equipment

Rental Company

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
002154	Equipment, Crane, 60 Ton	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete
 CONCO PUMPING

