



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 267 Const Calendar Day: 641 Date: 07-Mar-2014 Friday
 Inspector Name: Liu, Tai-Lin Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:
 Federal ID:
 Location:
 Reviewer: Awal, Mohammad Approved Date: 31-May-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70
 Precipitation Condition Cloudy

Working Day If no, explain:

Diary:

Dispute

Tower Activites

03-07-14, Friday, Day Shift: 07:00 AM – 03:30 PM, Cloudy, 63/54 F

(1). Electro Slag Weld (ESW) - Weld Repair on Tower Base Transverse Indications

- * Arrived at Burma SAS office around 07:00 AM. Prepared paper work & went to field (afternoon).
- * Saw QA - Simion at field. Joe Adame was not here today, James Dore was in W2 today.
- * No welder worked on ESW-repair work today, they all in skirt or seal plate welding,
- * See Sami's diary for crew working hours on skirt & seal plate installation work. ABF worked 8 hours today.

(2). CCO 366 - ESW Test Sample ***

- * Two IRWs worked on doubler plate installation this afternoon.
- * Stanley Dalie & Tony Miranda worked 4 hours today.
- * Doubler plate installation were not completed today. Half of the bolts (24) were inserted in one direction and the other bolts (24) were installed in opposite direction. Talked to Richard & Aaron, they said they will change bolts back to the same direction (Bolt head on North - V / Face B) for all 48 bolts on next Monday of 3/10/14. Crew left Tower around 3:10 PM.

04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	Zach MacDonald	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BOWLES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	BRENDON CHAPMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Liu, Tai-Lin **Diary #:** 267 **Date:** 07-Mar-2014 **Friday**

Equipment	Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
	*E0020562	WELDING EQUIPMENT	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>
	*E0030562	WELDING EQUIPMENT	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>
	*E0010562	WELDING EQUIPMENT	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>
	2292	WELDER, 600 AMP	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>
	2293	WELDER, 600 AMP	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>

Attachment



Temporary Tower removal on E2 area



IRW Stanley installed bolts on V / Face A area

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 267

Date: 07-Mar-2014

Friday



IRW Tony worked with Standley on V / Face B - CCO work



Randy installed bolt & QA Simon checked the weld on skirt area



End of operation view on doubler plate on V / Face A area - CCO



IRW Tony installed doubler plate on V / Face B - CCO work



Double plate (with bolt) view from V / Face B area



Doubler plate on V / Face A area - CCO work

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 267

Date: 07-Mar-2014

Friday



IRW Stanley inserted bolt through the plates on V / Face A area - CCO work



IRW Stanley obtained bolts from hole passing from Tony