



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 1030 Const Calendar Day: 642 Date: 08-Mar-2014 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 30-May-14 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

Conco crews came to the site 6:50 AM. Crews had to work on the fender slab . They had to set the stay forms . Rick , Abraham , Hernand , Jose , & Robert had to prepare their tools & equipments , & reroute the power lines . They were done at 7:10 AM.

Abraham had to work on the 0.05 X 0.05 X 0.46 meter vertical supports . He had to set the vertical supports at 0.6 meter at center , secure them with tie wires , survey , & place the top . He started on the West side at 7:15 AM. Then , on the South West corner .

Rick & Robert had to work on the stay form panels . Crews had to cut the stay form panels to size , set on the vertical support , secure them with screws on the top & bottom . They started on the North side at 7:15 AM. Crews were done at 9:30 AM.

Then , crews had to work on the North West corner . They started at 9:35 AM.

Jose & Hernand had to work on the East side . Crews had to follow Rick & Robert . They had to close the gap around the reinforcing steel . Crews had to cut the 0.75 X 2.5 meters stay form pieces , close the holes , & secure them with tie wires . They started at 7:15 AM.

Conco crews had to work through the lunch break . They were done at 2:10 PM. Crews had to wrap up their tools & equipments . They left at 2:20 PM.

In the office , I had to work on my report . I was done at 3:30 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

**DUTRA MATERIALS**

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS								
Operator	OTH	STEVE FRIYER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	BEN UNUTOA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	LUKE HUDSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	APP	JAMES SAVAGE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	OTH	DAN WHEELER	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS							

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Daouk, Sami    **Diary #:** 1030    **Date:** 08-Mar-2014    **Saturday**

*E0670562	MARINE, STEEL BARGE					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		
*E0660562						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		
*E0650562						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		
*E0640562	MARINE, STEEL BARGE					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		

**04-0120F4    Bid Item: 039    T-FDS-CIP.039    Tower Fender System Cast-in-place Concrete**  
**AMERICAN BRIDGE/FLUOR, A JV**

<b>Labor</b>								<b>Dispute</b>
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	RICHARD GARCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	REGINALD HUMPHREY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RANDY CLAYBORN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
<b>Equipment</b>								<b>Dispute</b>
Equipment ID	Description	Rental Company	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
2297	WELDER, 600 AMP		0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
2296	WELDER, 600 AMP		0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
2295	WELDER, 600 AMP		0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
2294	WELDER, 600 AMP		0.00	0.00	0.00	0.00	No	<input type="checkbox"/>

**04-0120F4    Bid Item: 039    T-FDS-CIP.039    Tower Fender System Cast-in-place Concrete**  
**CONCO PUMPING**

<b>Labor</b>								<b>Dispute</b>
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> CONCO PUMPING								
Carpenter	JNM	ROBERT CORTEZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Carpenter	JNM	RICK PARKER	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Carpenter	JNM	JOSE REYES	0.00	8.00	0.00	8.00		<input type="checkbox"/>
None of the Above	JNM	HUMBERTO DURAN	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Carpenter	JNM	ABRAHAM RUELAS	0.00	8.00	0.00	8.00		<input type="checkbox"/>

**04-0120F4    Bid Item: 078    T-L01-ENW.078    Tower Lift 01 External Paint Tower NW**  
**CERTIFIED COATINGS COMPANY**

<b>Labor</b>								<b>Dispute</b>
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
Painter	JNM	RON PUBB	0.00	0.00	0.00	0.00		<input type="checkbox"/>

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1030

Date: 08-Mar-2014

Saturday

Painter	JNM	MARCO ORDONA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	JNM	ANDREWS MADINA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	JNM	FRANCISCO CASTRO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	JNM	RICARDO PASSILA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	JNM	DAN PEREY	0.00	0.00	0.00	0.00	<input type="checkbox"/>