



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 256 Const Calendar Day: 646 Date: 12-Mar-2014 Wednesday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:30 AM 03:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 31-May-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition clear, windy am to light wind pm, mild

Working Day If no, explain:

Diary:

Dispute

Tower Fender Erection

SAS - Tower

Weather: clear, windy am to light wind pm, mild

Location: T1 Fender

Fender Concrete Pour (1st pour - exterior)

I arrived at jobsite at 0730. Conco crew was still setting up for the pour. I was informed that no Caltrans material inspector from the lab showed up at the batch plant (pour was scheduled to start at 8am). ABF waited and finally called the batch plant at 0830 to start batching without the presence of Caltrans material inspector. The first slurry truck arrived at 0900 and Conco started priming the pumps and the slick line. The first concrete truck arrived 0926 (about 1 1/2 hours delay). Conco started the concrete pour at 0945 from centerline of east side of tower going counterclockwise. Conco reached centerline of west side of tower at about 1300. Contractor kept pouring concrete to about 30ft passed the centerline at about 1330 before switching to centerline east tower then going clockwise. The stay metal form at the east tower centerline was pushed down about 1" before concrete started again. After finishing up to the east tower shaft corner, contractor moved back to west tower at 1410. Conco finished pouring concrete at 1500. I left the job site at 1530.

(See Sami Daouk's report for additional details)

Laborers: (Conco)

- Lorenzo Mera
- Martin Oliva
- Santos Perez
- Martin Revelta
- Alvaro Ibanna
- Kirbby Rodriguez
- Jeronimo Henriquez
- Juan Luis Gomez
- Joaquin A Gonzalez
- Roberto Hernandez

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Woo, Laraine

Diary #: 256

Date: 12-Mar-2014

Wednesday

Thomas Gutierrez
Roberto Arriola
Teodoro Gomez
Rodolfo Rico
Derek Dang
Keith Pullin (operator)

Laraine's Field Hours: 0730 to 1530

04-0120F4 **Bid Item: 067** **C-PWS-116.067** **Install & Adjust PWS 116-120**
AMERICAN BRIDGE/FLUOR, A JV

CCO-321 **Bid Item: 001** **0-BDW-EFA.321** **IERBYS Building Work**
AMERICAN BRIDGE/FLUOR, A JV