



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 1053 Const Calendar Day: 674 Date: 09-Apr-2014 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 30-May-14 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition Wind & Rain

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the East center skirt & work on miscellaneous activities . They started at 7:00 AM.

Richard Donald , Paul , & Reggie had to work on the East center skirt plate . Crews had to prepare their tools , equipments, & reroute the air & power lines . They were done at 7:20 AM.

Paul & Reggie had to tension the bolts on the East center skirt at 9 meters . Crews continued to snug , mark 1/2 turn , & tension the bolts . They started at 7:25 AM. Crews were done at 9:30 AM.

Paul , Brian , & I had to test 10% of the skirt bolts at 13 meters . Crews started at 7:30 AM. They were done at 7:55 AM.

After that , Brain , Reggie , & I had to test 10% of the bolts at 9 meters . Crews started at 9:35 AM. They were done at 9:50 AM.

Donald had to grind one hole to fit the bolt properly & he had to work with the other crews . He started at 7:25 AM. He was done at 7:40 AM.

Richard had to prepare for the skirt seam welds . Richard had to work with the QA & QC on the tolerance , bring the plate alignment & adjustment materials to the site, reroute the gas & power lines . He started at 7:30 AM.

Richard was done at 11:30 AM. Richard started to weld the South side of the skirt . He had to clean , grind , heat , & weld . He started at 11:35 AM.

After the morning break , all crews had to work on the skirt top welds . Crews had to prepare to align the plates , grind & clean the edges of the drainage & skirt plates , clean the East & North tower C skins , & clean the edge of the diaphragm at 13 meters , set planks to stand on , prepare the top drainage plates , & work on miscellaneous activities to start welding . They started at 10:40 AM

Simon & Bernie were on the site . They had to work with the welder on the tolerance & measure the gaps on the skirt . Check Simon report for the welders detailed activities .

Ryan had to operate the Grove crane . He had to fly materials out of the site & fly materials for ABF , Bleyco , & Certified crews . Matt had t work on the barge rigging materials & he had to work with the other crews .



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1053

Date: 09-Apr-2014

Wednesday

Tower crews were done at 2:50 PM. They had to wrap up their tools & equipments . Crews left at 3:10 PM.

Certified coating crews came to the site at 7:15 AM. Marco came at 10:00 AM. Crews had to work on the inside the tower shafts & cells . They had to clean , vacuum , spot blast , & paint . Crews had to prepare their equipments , hoses , & gears . They were done at 8:00 AM.

Tony & Bill had to work on the barge . They had to monitor the equipments , & they had to work with the other crews .

Justin , Francisco , Jorge , & Roberto had to spot sand blast , clean , paint , work on the repair & touch ups between 3 & 13 meters , & on the diaphragm at 9 meters .

Andrews , Marco , Ricardo , & Ron had to work with all crews , vacuum , clean inside the cells & tower shafts , & they had to disassemble the scaffold where is required

Joe was on the site . He had to work with the painters . Check Joe 's report for the painters detailed activities .

Tom had to cover the tower activities to the end of the shift . Check Tom 's report for the tower activities after 2:00 PM.

In the office , I had to work on my report . I was done at 3:30 PM.

**04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Operator	JNM	MATTHEW MORTON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	RYAN OKU	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	REGINALD HUMPHREY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	RICHARD GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
2294	WELDER, 600 AMP						No	<input type="checkbox"/>
		4.00	0.00	0.00	0.00			<input type="checkbox"/>
2321	Equipment, Crane, 90 Ton Rough Terrain						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			<input type="checkbox"/>

**04-0120F4 Bid Item: 078 T-L01-ENW.078 Tower Lift 01 External Paint Tower NW**

CERTIFIED COATINGS COMPANY

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
Painter	JNM	JUSTIN SILVA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter	JNM	JORGE FLORES RAMERO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter	FOR	TONY KATRONES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter	JNM	RON PUBB	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter	JNM	RICARDO PASSILA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter	JNM	MARCO ORDONA	7.00	0.00	0.00	7.00		<input type="checkbox"/>
Painter	JNM	FRANCISCO CASTRO	8.00	2.00	0.00	10.00		<input type="checkbox"/>

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 1053

**Date:** 09-Apr-2014

**Wednesday**

Painter	APP	EDILBERTO LEON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter	JNM	BILL GREENWOOD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter	JNM	ANDREWS MADINA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
<b>Equipment</b>							<b>Rental Company</b>	
<b>Equipment ID</b>	<b>Description</b>		<b>RT Hrs</b>	<b>OT Hrs</b>	<b>ST Hrs</b>	<b>IT Hrs</b>	<b>Remarks</b>	<b>Dispute</b>
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
MOD67112	25KW GENERATOR						No	<input type="checkbox"/>
			8.00	2.00	0.00	0.00		<input type="checkbox"/>
*E0700562							No	<input type="checkbox"/>
			8.00	2.00	0.00	0.00		<input type="checkbox"/>
300	BLAST POT						No	<input type="checkbox"/>
			8.00	2.00	0.00	0.00		<input type="checkbox"/>
AC256	825 COMPRESSOR						No	<input type="checkbox"/>
			8.00	2.00	0.00	0.00		<input type="checkbox"/>