



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 283 Const Calendar Day: 690 Date: 25-Apr-2014 Friday  
 Inspector Name: Liu, Tai-Lin Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:  
 Federal ID:  
 Location:  
 Reviewer: Awal, Mohammad Approved Date: 07-Jun-14 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 60 - 70 12 PM 70 - 80 4PM 70 - 80  
 Precipitation Condition Clear

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activites**

Tower Work Activities:

Date Worked: 25-Apr-2014  
 Quality Assurance Inspector (QA-METS): Stuart Ross  
 Quality Control (QC) Present: Yes

\* Tower Cleaning Work (by ABF):

Cleaning Crew: Dale Harris, John La Rosa, Javier Medina, Joseph Ruiz & Danny Schwartz (5 Labores)  
 Worked Location: Tower Elevation 139  
 Work Description: Continued cleaning all of the lower surfaces to remove the rust staining - White Ox Rust Remover (Powder) used.

Work leader Danny called Stuart on mid-morning for an insption of elevation 139. There was required additional cleaning based on Stuart's preliminary inspection. Upon completion of the cleaning, elevation 139 appeared to be complete with the exception of the elevator landing platform. The labores did not remove the grating at this time to clean the deck under it.

\* Tower Paint Work by Certified Coatings Company Inc. (C.C.C.):

Paint Crew: 2 painters performed paint application on south tower shaft.  
 Worked Location: Tower Elevations 143  
 Work Description: Hand sanding of rusted area using MEK, clean rags and then spot primed the cleaned area  
 Upon completion, Stuart inspected this location and found it to be acceptable.

04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)  
 AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	Zach MacDonald	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BOWLES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name: Liu, Tai-Lin    Diary #: 283    Date: 25-Apr-2014    Friday

Ironworker	JNM	BRENDON CHAPMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	JNM	JUSTIN GARRETT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	RICHARD GARCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RANDY CLAYBORN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ERNEST CONNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	KYLE CROWLEY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Safety Coordinator	OTH	GREG ANDERSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
<b>Equipment</b>							<b>Rental Company</b>	
<b>Equipment ID</b>	<b>Description</b>		<b>RT Hrs</b>	<b>OT Hrs</b>	<b>ST Hrs</b>	<b>IT Hrs</b>	<b>Remarks</b>	<b>Dispute</b>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
*E0020562	WELDING EQUIPMENT		0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT		0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT		0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
2292	WELDER, 600 AMP		0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
2293	WELDER, 600 AMP		0.00	0.00	0.00	0.00	No	<input type="checkbox"/>