



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 284 Const Calendar Day: 693 Date: 28-Apr-2014 Monday
 Inspector Name: Liu, Tai-Lin Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:
 Federal ID:
 Location:
 Reviewer: Awal, Mohammad Approved Date: 07-Jun-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 60 - 70 12 PM 70 - 80 4PM 70 - 80
 Precipitation Condition Clear

Working Day If no, explain:

Diary: Dispute

Tower Activites

Tower Work Activities:

Date Worked: 28-Apr-2014
 Quality Assurance Inspector (QA-METS): Stuart Ross
 Quality Control (QC) Present: No

* Tower Cleaning Work (by ABF):

Cleaning Crew: Dale Harris, John La Rosa, Javier Medina, Joseph Ruiz & Danny Schwartz (5 Labores, for 10 hours work)
 Worked Location: Tower Elevation 135
 Work Description: Continued cleaning all of the tower surfaces to remove the rust staining - White Ox Rust Remover (Powder) used.

QA inspector (Stuart) noted several steel drill shavings laying on the decks of elevation 135 as well as elevation 135 which was already cleaned and accepted. QA spoke with the AB/F work leader Mr. Fish, requesting that the iron workers (performing Tower External Access System set up works, QA informed METS ASMR and CT Mohammad Awal) who were drilling on the tower parapets clean up after themselves. The cleaning personnel continued cleaning elevation 135 and will be ready for inspection tomorrow.

* Tower Paint Work by Certified Coatings Company Inc. (C.C.C.):

Paint Crew: There were no paint application personnel working inside the tower today.

* Tower External Access System set up works by ABF

IRW crew (7) continued working on tower external access system set up on elevation 135 to 139 area. Per QA Stuart, the decks of elevations 135 and 139 have been cleaned & approved.

04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

| Labor | | | | | | | | | |
|--|-------|----------------|--------|--------|--------|-------|---------|--------------------------|--|
| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute | |
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | | |
| Operator | JNM | JUSTIN GARRETT | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> | |
| Ironworker | APP | KYLE CROWLEY | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> | |

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Liu, Tai-Lin **Diary #:** 284 **Date:** 28-Apr-2014 **Monday**

| | | | | | | | |
|----------------------|-----|--------------------|------|------|------|-------|--------------------------|
| Ironworker | JNM | ERNEST CONNER | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Ironworker | JNM | RANDY CLAYBORN | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Ironworker | JNM | GUOWU CHEN | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Ironworker | JNM | PAUL FAMBRINI | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Ironworker | JNM | Zach MacDonald | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Ironworker | JNM | MICHAEL JIMENEZ | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Safety Coordinator | OTH | GREG ANDERSON | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Ironworker | APP | Tony Miranda | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Welder | APP | Reggie Humphry | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Ironworker | JNM | BRENDON CHAPMAN | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Ironworker | JNM | MAN CHUN MA | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Ironworker | APP | JOSE TORRES | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Ironworker | JNM | CHRISTOPHER BOWLES | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Ironworker | JNM | DONALD PLUMB | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Ironworker | FOR | RICHARD GARCIA | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Ironworker | JNM | ROGELIO RUIZ | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Semi-Skilled Laborer | APP | JOSEPH RUIZ | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Semi-Skilled Laborer | APP | JAVIER MEDINA | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Ironworker | FOR | JOHN ROSAS | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Semi-Skilled Laborer | FOR | GUILLERMO LIMON | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Semi-Skilled Laborer | APP | ROGELIO RODRIGUEZ | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Semi-Skilled Laborer | JNM | CARLOS MONTEJANO | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Ironworker | FOR | ERIC SPARKS | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Semi-Skilled Laborer | JNM | VICTOR HERNANDEZ | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Ironworker | JNM | STANLEY DALIE | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Ironworker | JNM | RENE ESQUIVEL | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Ironworker | JNM | JONATHAN CANITES | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Ironworker | FOR | OBRA PAULK | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Ironworker | APP | JAMES MIRANDA | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Ironworker | FOR | JAMES BENNINGHOVE | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Ironworker | FOR | JAMES STURGEON | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Semi-Skilled Laborer | JNM | DANNY SCHWARTZ | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Semi-Skilled Laborer | APP | JOSE AVILA | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |

Equipment

Rental Company

| Equipment ID | Description | RT Hrs | OT Hrs | ST Hrs | IT Hrs | Remarks | Dispute |
|--|-------------------|--------|--------|--------|--------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | |
| *E0020562 | WELDING EQUIPMENT | | | | | No | <input type="checkbox"/> |
| | | 0.00 | 0.00 | 0.00 | 0.00 | | |
| *E0030562 | WELDING EQUIPMENT | | | | | No | <input type="checkbox"/> |
| | | 0.00 | 0.00 | 0.00 | 0.00 | | |
| *E0010562 | WELDING EQUIPMENT | | | | | No | <input type="checkbox"/> |
| | | 0.00 | 0.00 | 0.00 | 0.00 | | |
| 2292 | WELDER, 600 AMP | | | | | No | <input type="checkbox"/> |
| | | 0.00 | 0.00 | 0.00 | 0.00 | | |
| 2293 | WELDER, 600 AMP | | | | | No | <input type="checkbox"/> |
| | | 0.00 | 0.00 | 0.00 | 0.00 | | |

