



### SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:33 AM

## Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 525 Const Calendar Day: 697 Date: 02-May-2014 Friday  
 Inspector Name: Feather, Bernard Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:  
 Federal ID:  
 Location:  
 Reviewer: Shedd, Bill Approved Date: Status: Submit

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

### Weather

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition Clear, cool, windy in afternoon

Working Day  If no, explain:

**Diary:** Dispute  
**General Comments**  
 MEP CCO meeting 0900-1000. Track progress of FWS mechanical piping installation. Misc. MEP paperwork and write diaries.

**CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences**  
 F.W. SPENCER AND SON, INC

Labor			RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Diary:** Dispute  
**Mechanical Piping Installation 001 0-MSI-EFA.187**  
 The FWS crew, including Josh Johnson and Tim Esquivel, worked from a day closure of the #1 lane of the EB bridge. The crew worked on modifying the PS-23 for the 10" CCSF Sewer Force Main and aligning the SAS piping with the Skyway piping.  
 The crew used three crew trucks, a 2.5 HP generator, a 70 amp welder, and small tools in performance of this work.

**CCO-339 Bid Item: 001 0-MPI-ELS.339 Modify Piping at PP128**  
 SMITH-EMERY SF

Labor			RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	SALVADOR MERINO	1.00	0.00	0.00	1.00		<input type="checkbox"/>

**Diary:** Dispute  
**Bike Path Mechanical Expansion Loop 001 0-MPI-ELS.339**  
 Sal Marino performed welding QC on the ABF welding of the PS-36 pipe supports for the bike path expansion loop per the direction given in RFI 3637.

## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name Feather, Bernard    Diary #: 525    Date: 02-May-2014    Friday

**CCO-339      Bid Item: 001      0-MPI-ELS.339      Modify Piping at PP128**

CERTIFIED COATINGS COMPANY

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
Painter	JNM	JUSTIN SILVA	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Painter	APP	EDILBERTO LEON	1.00	0.00	0.00	1.00		<input type="checkbox"/>

**Diary:**

**Bike Path Mechanical                      001      0-MPI-ELS.339**  
**Expansion Loop**

Justin Silva and Edilberto Leon spent 1 hour blasting and priming sole plates which are to be used attaching the pipe supports in the bike path expansion loop to the bike path bottom plate.

They used a 375 CFM air compressor in performance of this work.

Dispute

**CCO-339      Bid Item: 001      0-MPI-ELS.339      Modify Piping at PP128**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	DONALD PLUMB	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	ETHAN KENT	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	GEN	AARON KENT	4.00	0.00	0.00	4.00		<input type="checkbox"/>

**Diary:**

**Bike Path Mechanical                      001      0-MPI-ELS.339**  
**Expansion Loop**

The ABF crew spent 4 hours welding the PS036 pipe support at PP 127 per the direction given in RFI 3637. The crew used a crew truck and a welding machine in performance of this work.

I went to the bridge at 1115. The welders had left to another operation but I saw they had tacked welded up the PS-36 support for the 4" CA line and prepped the OBG sided deck for the 2 1/2" DW PS-36.

Dispute

**CCO-354      Bid Item: 001      0-FWS-ELS.354      CIC - Mechanical Impacts - F.W. Spencer**

F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	NARCISO BIAGI	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**Diary:**

**Mechanical Change of                      001      0-FWS-ELS.354**

Mobilization to and from the bridge for this shift will be paid as part of the CCO 187 work.

In addition to the equipment used in performance of the work, the crew used a towed port-a-potty which will be paid via monthly invoice under CCO 354.

Dispute