



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 288 Const Calendar Day: 697 Date: 02-May-2014 Friday
 Inspector Name: Liu, Tai-Lin Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:
 Federal ID:
 Location:
 Reviewer: Awal, Mohammad Approved Date: 07-Jun-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 60 - 70 12 PM 70 - 80 4PM 70 - 80
 Precipitation Condition Clear

Working Day If no, explain:

Diary: Dispute

Tower Activites

Tower Work Activities:

Date Worked: 2-May-2014
 Quality Assurance Inspector (QA-METS): Stuart Ross
 Quality Control (QC) Present: Yes

* Tower Cleaning Work (by ABF):

Cleaning Crew: Dale Harris, Javier Medina, Joseph Ruiz, Rogelio Rodriguez, Carlos Montejzano, Jose Avila & Rene Esquivel (7 Labores, for 10 hours work)
 Worked Location: Tower Elevation 150 - 139: Tower head, upper half of skins A & E of the west tower parapet, also skins B, C and D of the south tower shaft, east tower shaft - skin C including exterior skins of B, C and D of the east and south tower shafts from El. 150 down to 139.
 Work Description: Continued cleaning all of the tower surfaces to remove the rust staining - White Ox Rust Remover (Powder) used.

* Tower Paint Work by Certified Coatings Company Inc. (C.C.C.):

Paint Crew: There were no paint application personnel working inside the tower today.

* Tower External Access System set up works by ABF

IRW crew continued working on tower external access system set up

There were IR workers (8) present on the tower: serveral IRWs were working out of a swing stage inside the elevator shaft, while the others assisted as well as performed clean up duties on the tower top. The personnel inside the elevator shaft were cutting the deck plates inside the façades in order to widen the opening. They started cutting at elevation 131, and completed down to elevation 127.

04-0120F4		Bid Item: 053		T-L01-DSE.053		Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)			
AMERICAN BRIDGE/FLUOR, A JV									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Operator	JNM	JUSTIN GARRETT	0.00	0.00	0.00	0.00		<input type="checkbox"/>	
Ironworker	APP	KYLE CROWLEY	0.00	0.00	0.00	0.00		<input type="checkbox"/>	

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Liu, Tai-Lin **Diary #:** 288 **Date:** 02-May-2014 **Friday**

Ironworker	JNM	ERNEST CONNER	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	RANDY CLAYBORN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	Zach MacDonald	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Safety Coordinator	OTH	GREG ANDERSON	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	Tony Miranda	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Welder	APP	Reggie Humphry	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	BRENDON CHAPMAN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BOWLES	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	FOR	RICHARD GARCIA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSEPH RUIZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	JAVIER MEDINA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	JOHN ROSAS	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	FOR	GUILLERMO LIMON	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	VICTOR HERNANDEZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	JONATHAN CANITES	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	DANNY SCHWARTZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE AVILA	8.00	2.00	0.00	10.00	<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0020562	WELDING EQUIPMENT						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
*E0030562	WELDING EQUIPMENT						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
*E0010562	WELDING EQUIPMENT						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
2292	WELDER, 600 AMP						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
2293	WELDER, 600 AMP						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			