



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 302 Const Calendar Day: 714 Date: 19-May-2014 Monday
 Inspector Name: Liu, Tai-Lin Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:
 Federal ID:
 Location:
 Reviewer: Awal, Mohammad Approved Date: 13-Sep-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 60 - 70 12 PM 70 - 80 4PM 70 - 80
 Precipitation Condition Clear

Working Day If no, explain:

Diary:

Dispute

Tower Activites

Tower Work Activities:

Date Worked: 19-May-2014, Monday
 Quality Assurance Inspector (QA-METS): Stuart Ross
 QAI worked Hours: 06:00 - 14:30
 Quality Control (QC) Present: No

Refer to QAI Stuart and Larain's diaries for detail.

* Tower Cleaning Work by ABF, CCO #382):

Cleaning Crew: James Stureon, Victor Hernandez, Jose Avila Jr., Carlos Montejzano, Rogelio Rodriguez, Aurelio Rodriguez(not in PMIV system), Guillermo Limon, Javier Medina, Danny Schwartz, Luis jimenez, Fabiano Rodriguez (not in PMIV system) (11 Labores, for 8 hours work today).

Worked Location:

AB/F cleaning crew were working at multiple elevations of the tower in order to remove rust staining.

- There were two personnel cleaning the east façade face of elevation 77
- Three personnel cleaning the C and D faces of the south tower shaft at elevation 109
- Two personnel were cleaning the west façade face of elevation 119
- Three personnel were cleaning skins C and D of the east tower shaft at elevation 119
- One cleaner at elevation 131

There were high winds gusting all day which hampered cleaning efforts; there were no inspections requested today.

* Tower Paint Work by Certified Coatings Company Inc. (C.C.C.):

There were eight paint personnel worked from 0600 until 1430 - worked 8 hours today.

Paint Crew: Rafael Serano, Cory Reese, Ernie Solon , Juan Villalobos, Johnny Fagundes, Anthony Rodriguez, Anwar Azeez, Daniel Resales

Paint crew were working at various locations of the tower.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 302

Date: 19-May-2014 **Monday**

This QAI Stuart climbed the south shaft of the tower interior and observed the paint personnel who were working from elevation 82 to elevation 71.

- Two of the personnel were power tooling of surface preparation, at elevation 82 (splice plate # 2), in order to remove spot rusting.
- The other four personnel were hand sanding from elevation 71 to elevation 77; these elevations had previously been SSPC SP 3 power tooled and the personnel were addressing missed areas. The personnel then cleaned all of the prepared areas utilizing MEK (Methyl Ethyl Ketone) and clean cloths as per the SSPC SP 1 level of solvent cleaning, and then spot primed the cleaned areas utilizing a mechanically mixed kit of Interzinc 52 organic zinc rich epoxy (International Paints, Part A batch # QC9146UH, Part B batch # QA7659UU, color green) and the brush and roll method of application. After lunch this QAI inspected from elevation 78 to elevation 71, and after touch ups were performed, these areas appeared to be acceptable.
- Two of the paint personnel also went over to the east tower to set up equipment in order to resume maintenance and repair operations.

QAI Stuart observed the second group of paint personnel who were power tooling on elevation 139 as per the SSPC SP 3 level of surface preparation. The personnel continued to power tool the mechanical damages all day.

* Tower External Access System set up & helping tower elevator installation works by ABF

No works today

*** See Tower External cleaning sign-off sheet for all the performed cleaning & paint repair area accepted by QA METS and CT.

04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	FERMIN MEDINA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	GEN	AARON KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	LUIS Jimenez	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	DANNY SCHWARTZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JAVIER MEDINA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	GUILLERMO LIMON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE AVILA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	VICTOR HERNANDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0020562	WELDING EQUIPMENT	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>
2292	WELDER, 600 AMP	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Liu, Tai-Lin Diary #: 302 Date: 19-May-2014 Monday

2293	WELDER, 600 AMP				No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00	
04-0120F4	Bid Item: 078	T-L01-ENE.078	Tower Lift 01 External Paint Tower NE			
CERTIFIED COATINGS COMPANY						
04-0120F4	Bid Item: 078	T-L05-ENE.078	Tower Lift 05 External Paint Tower NE			
CERTIFIED COATINGS COMPANY						
04-0120F4	Bid Item: 078	T-HEA-ENE.078	Tower Head External Paint Tower NE			
CERTIFIED COATINGS COMPANY						