



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 307 Const Calendar Day: 742 Date: 16-Jun-2014 Monday  
 Inspector Name: Liu, Tai-Lin Title: Transportation Engineer  
 Inspection Type: Continuous  
 Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:  
 Federal ID:  
 Location:  
 Reviewer: Awal, Mohammad Approved Date: 17-Aug-14 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 60 - 70 12 PM 70 - 80 4PM 70 - 80  
 Precipitation Condition Clear

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

- \* Attended staff meeting (8:00 - 9:25 AM) this morning.
- \* Stanley asked me to inspect Tower (T1) Base Work due to Tom was going to do other things.
- \* Went to T1 job site by boat around 10 AM, saw Tony (CCC) and one of his labor took same boat back to Pier 7.
- \* Saw Mahmud and Joe (METS) at site, ABF paint inspector Ray Shutley as well.
- \* There was no Tower (beyond 53 m) cleaning / painting work due to accident happended on last week. Six ABF's labors: Rogelio Rodriguez, Aurelio Rodriguez (not in PMIV system), Guillermo Limon (Labor Forman), Javier Medina, Danny Schwartz, Luis jimenez were came down to tower base work instead of upper tower cleaning work. There were chipping out the concrete groove between bottom tower skirt and base (see pictures). They started at south - east corner and upto around center of east face (8 hours work).
- \* Talked to Joe (METS) about the tower base work status, he told me that:
  - Paint inside of tower skirt was not have agreement between QA & QC yet
  - Inside of tower base:
    - Painting between 9 and 13 meters was done
    - Below anchor rod area (3 - 9 meters) was not done yet
- \* CCC labors continued building scaffolding on the west side of tower base, there were around six painters came down from upper tower area helping to clean the area & moving equipment to barge (by crane operator Neil Caldwell), etc.
- Paint Crew: Billy Gatewood, Joege Fiones, Mark Sterward, Recavdo Pasalla, Marco Ornuo, Javier Alvag, Hector Pena, Marco Gomez, Tony Katrones (Superintendent), John Joesph William, Ron Bubb, Ronald Glenn, Joseph R Castro.
- \* I went back to office when crew on break, went back to field after lunch.
- \* CCC continued working on scaffolding and performed test blasting after finishing the scaffolding at the end of shift.
- \* ABF's labors continued trimed the concrete edges on the bottom of tower untill end of shift.
- \* Back to office and talked to Stanley & Bill for the status of field.

04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphram Tower SE Erect structural steel (bridge tower)

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Liu, Tai-Lin

**Diary #:** 307

**Date:** 16-Jun-2014

**Monday**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	FERMIN MEDINA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	GEN	AARON KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	LUIS Jimenez	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	DANNY SCHWARTZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JAVIER MEDINA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	GUILLERMO LIMON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE AVILA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	VICTOR HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV							
*E0020562	WELDING EQUIPMENT					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		
*E0030562	WELDING EQUIPMENT					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		
*E0010562	WELDING EQUIPMENT					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		
2292	WELDER, 600 AMP					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		
2293	WELDER, 600 AMP					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		

**04-0120F4 Bid Item: 078 T-L01-ENE.078 Tower Lift 01 External Paint Tower NE**

CERTIFIED COATINGS COMPANY

**04-0120F4 Bid Item: 078 T-L05-ENE.078 Tower Lift 05 External Paint Tower NE**

CERTIFIED COATINGS COMPANY

**04-0120F4 Bid Item: 078 T-HEA-ENE.078 Tower Head External Paint Tower NE**

CERTIFIED COATINGS COMPANY

**CCO-355 Bid Item: 001 0-CIC-EFA.355 CIC - Elevator Impacts - USA Hoist**

AMERICAN BRIDGE/FLUOR, A JV

**Attachment**

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 307

Date: 16-Jun-2014

Monday



Picture for scaffolding



CCC cleaned area & loaded equipment to barge



CCC performed test blasting on end of the shift



CCC continued building scaffolding on West Face of Tower Base



ABF's six labors performed chipping & patching concrete edges



At the end of the shift, ABF reached at East - North corner - Chipping

---

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 307

Date: 16-Jun-2014

Monday

---



ABF added more supports on ladder from tower 3 to 9 meter



Joe & Ray were watching ABF's work