



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 322 Const Calendar Day: 766 Date: 10-Jul-2014 Thursday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 17-Aug-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 60 - 70 12 PM 70 - 80 4PM 70 - 80

Precipitation Condition Clear

Working Day If no, explain:

Diary:

Dispute

Tower Activites

Tower Base Works:

* CCC painting works:

- Talked to METS Joe and CCC Tony to obtain the work status.

- CT: Mohammad, METS: Joe & MSR, ABF: Ray & Levi along with CCC: Jean & Tony; got together to go over the paint works on punch-list items at tower base in and out area.

- Total 7 CCC painters worked today including Superintendent Tony.

- CCC crew completed works in tower strut facade area at tower elevation 18 m area, and moved to 23 meter facade area continued they preparation work (see pictures) .

Paint Crew: Billy Gatewood, Joege Flones, Javier Alvag, Edilberto Leon, Recardo Pasalla, Marco Ornuño & Tony Katrones (Superintendent).

* Saw ABF cleaning crew at tower base area (above 53 meter exterior of shaft, See pictures) - Refer to Laraine's diary for detail.

ABF's crew: Rogelio Rodriguez, Aurelio Rodriguez (not in PMIV system), Guillermo Limon (Labor Forman), Javier Medina, Danny Schwartz.

* Saw 3 electrician worked on elevator area, IRWs Paul & Donald worked in east opening dehumidifer outlet duct area installing the cover (see picture).

* Crane operator Neil Caldwell & helper Justin at barge stand by for any lifting work needed.

* Performed paper work including RFI/Submittal PMIV works at the office. Left office around 03:40 PM.

04-0120F4	Bid Item: 053	T-L01-DSE.053	Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)	
AMERICAN BRIDGE/FLUOR, A JV				

Labor							Dispute	
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	DONALD PLUMB	5.00	0.00	0.00	5.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Liu, Tai-Lin **Diary #:** 322 **Date:** 10-Jul-2014 **Thursday**

Ironworker	JNM	PAUL FAMBRINI	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FERMIN MEDINA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	GEN	AARON KENT	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	LUIS Jimenez	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	DANNY SCHWARTZ	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	JAVIER MEDINA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	FOR	GUILLERMO LIMON	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE AVILA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	VICTOR HERNANDEZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	0.00	0.00	0.00	0.00	<input type="checkbox"/>

Equipment		Rental Company				Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks
Contractor: AMERICAN BRIDGE/FLUOR, A JV						
*E0020562	WELDING EQUIPMENT	0.00	0.00	0.00	0.00	No
*E0030562	WELDING EQUIPMENT	0.00	0.00	0.00	0.00	No
*E0010562	WELDING EQUIPMENT	0.00	0.00	0.00	0.00	No
2292	WELDER, 600 AMP	0.00	0.00	0.00	0.00	No
2293	WELDER, 600 AMP	0.00	0.00	0.00	0.00	No

04-0120F4 Bid Item: 078 T-L01-ENE.078 Tower Lift 01 External Paint Tower NE
 CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 078 T-L05-ENE.078 Tower Lift 05 External Paint Tower NE
 CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 078 T-HEA-ENE.078 Tower Head External Paint Tower NE
 CERTIFIED COATINGS COMPANY

CCO-355 Bid Item: 001 0-CIC-EFA.355 CIC - Elevator Impacts - USA Hoist
 AMERICAN BRIDGE/FLUOR, A JV

Attachment

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 322

Date: 10-Jul-2014

Thursday



ABF labores were cleaning exterior tower shaft at 53 m area



CT: Mohammed, ABF: Level/Ray, METS: Joe & MSR & CCC: Jean were talking the punch-list items at job site



Vent outlet cover at east opening area



CCC performed preparation work at tower east façade area (23 m)



CCC painter Recardo measured the temperatures at tower façade area - 23 m



CCC painter performed bolting cleaning on south façade area

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 322

Date: 10-Jul-2014

Thursday



Bolting on south façade 23m area



IRWs Paul & Donald continued installing the vent duct cover at east side of opening area