



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:26 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 328 Const Calendar Day: 774 Date: 18-Jul-2014 Friday
Inspector Name: Liu, Tai-Lin Title: Transportation Engineer
Inspection Type: Continuous
Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:
Federal ID:
Location:
Reviewer: Awal, Mohammad Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 60 - 70 12 PM 70 - 80 4PM 70 - 80
Precipitation Condition Clear

Working Day [checked] If no, explain:

Diary:

Dispute

Tower Activites

[checkbox]

CCO # 382 - Tower Painting and Cleaning works (Below 53 m area) (7/18/14, Friday - Overcast/Clear):

- * Performed paper work including PMIV RFI/Submittal precess work this morning.
* CCC painting works:
- CCC crew (8) continued performing prep & painting work on tower facad area between elevation 33 meter to 38 meter area.
- At the end of shaft, talked to Forman Recado he told me that they finished faade painting work upto El. 38. He requested the checking from METS but METS inspector did not show up today. They still have two layers of faade area to clean & paint at El. 38 & 43 m.
Paint Crew: Billy Gatewood, Joege Fiones, Javier Alvag, Recardo Pasalla, Manuel Ramirer, Marco Ornuo, Edllberto Leon & Eric Garza.
*** Noted that Billy Gatewood worked 3.0 hours on CCO # 314 work today.
* ABF cleaning work (below 53 m area):
- ABF labores (7) performed tower shaft exterior cleaning works, at shaft S face b, shaft E face c & d and shaft N face b area at various elevations (see pictures).
- Cleaning area at shaft S face b at El. 23 m, Shaft E face d & c at El. 28m and shaft N face b at El.33 m area.
- ABF's crew: Victor Hernandez, Jose Jr. Avila, Fabian Rodriguez, Aurelio Rodriguez, Carios Montejano, Juan Gutiores, Guillermo Limon,
* Other works:
- ABF IRWs James Miranda & Jim Benninghove at tower base slab area performed ropes arrangement that tie to tower cleaning support card at air.

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Liu, Tai-Lin Diary #: 328 Date: 18-Jul-2014 Friday

- Saw 3 electricians worked on elevator area.
- Crane operator Neil Caldwell & helper Justin at barge stand by for any lifting work needed.
- Saw Mahmoud performed inspection on tower elevator installation with 4 workers.
- ABF IRWs Paul & Plumb were in tower as well.

04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	DONALD PLUMB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FERMIN MEDINA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	GEN	AARON KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	LUIS Jimenez	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	DANNY SCHWARTZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JAVIER MEDINA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	GUILLERMO LIMON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE AVILA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	VICTOR HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Equipment					Rental Company	Dispute	
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
*E0020562	WELDING EQUIPMENT	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
2292	WELDER, 600 AMP	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
2293	WELDER, 600 AMP	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>

04-0120F4 Bid Item: 078 T-L01-ENE.078 Tower Lift 01 External Paint Tower NE
 CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 078 T-L05-ENE.078 Tower Lift 05 External Paint Tower NE
 CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 078 T-HEA-ENE.078 Tower Head External Paint Tower NE
 CERTIFIED COATINGS COMPANY



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Liu, Tai-Lin

Diary #: 328

Date: 18-Jul-2014

Friday

CCO-355 Bid Item: 001 0-CIC-EFA.355 CIC - Elevator Impacts - USA Hoist
AMERICAN BRIDGE/FLUOR, A JV

Attachment



Tower shaft S face b exterior cleaning at El. 23 m with two electrician



ABF labores performed tower shaft E (face d & c) & N (face b) exterior cleaning works



ABF labores performed tower shaft exterior cleaning works



CCC Tony & Billy at west side of opening - for tower façade cleaning /painting works



Two ABF's labores performed tower shaft E exterior cleaning works at

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Liu, Tai-Lin **Diary #:** 328 **Date:** 18-Jul-2014 **Friday**

El. 28 m area

