



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:09 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 653 Const Calendar Day: 813 Date: 26-Aug-2014 Tuesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Not recorded

Working Day If no, explain:

Diary: Dispute
General Comments
MEP staff meeting 0830-0900. Track progress of the priming and painting of the hand rail drop plates along the west cable loop. Misc MEP peperwork and write diaries. FWS was not on site today.

CCO-096 Bid Item: 001 0-FSW-EFA.096 Field Site Work
CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	APP	RAFAEL SERANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	JORGE FLORES RAMERO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary: Dispute
West Loop Cable Hand Ropes 001 0-FSW-EFA.096
Jorge Flores and Rafael Serrano spent the shit prepping the west loop cable rail hand rope drop plates, and applying the first coat of Interzinc primer to the hand rope drop plate between the jacking saddle and the south deviation saddle.

The crew used a 125' manlift to asscess the work.

