

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT
BY WILLIAM SHEDD

File 46

Date: 1/30/11 through 2/05/11

SELF-ANCHORED SUSPENSION (04-0120F4)

Gary Pursell / Rick Morrow

Time Elapsed – 56%
Completed – 76%
Bid Amount: \$1,434M

Contract Approval Date: May 3, 2006
First Working Date: May 18, 2006
Forecast Date for Seismic Safety Opening: August, 2013

CURRENT ESTIMATE FIGURES:

This is the updated information for the SAS Project (work done up to December 20, 2010).

Percent Time elapsed: 57%

Days: 1678
Original Contract Days: 2,490
CCO days: 531

Percent Work Completed to date: 75%

Paid to contractor this Estimate:

Bid Items: \$49,457,448.03
CCO's: \$3,591,101.98
MOH: -\$15,982,632.00
Permanent Deductions: -\$0.00
Deduction: \$0.00
Net Payment: \$37,065,918.01

Total Amount paid to contractor to date:

Bid Items: \$896,308,433.92
CCO's: \$466,063,928.35
MOH: \$32,900,701
Total Deductions: \$2,290,384.25
Other Deductions: \$25,000.00
Total Amount: \$1,392,982,679.02

Original Contract Bid Amount: \$1,434,085,935.00

STATUS OF WORK:

Office Work

- The Department continues reviewing shop drawings and fabrication procedures for Bridge Deck, T1 Tower, Cable System, MEP Penetrations, and Contract Change Orders.
- Requests for Information (RFI): 3075 received – 3056 (99.3%) Responded
- Working Drawing Submittals: 7817 received – 7779 (99.5%) Responded
-

OBG Field Work

- Final splice welding between each OBG Lift involving Lifts L2W and L9W is ongoing.
- Final splice welding between each OBG Lift involving Lifts L8E and L10E is ongoing.
- Initial splice welding of OBG Lift L10W to L9W is complete.
- Bolting of Crossbeam CB-13 and CB-14 is ongoing.

REC'D *11 02-10 #514847

46.02

2
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 02-05-11

Tower Field Work

- Tower Lift 1, Lift 2, and Lift 3 bolting of struts and strut facades is ongoing.
- Tower Lift 2 to Lift 3 field splice bolting is ongoing.
- Extending the erection tower for Tower Lift 4 construction.
- The tower saddle is being assembled on Pier 7 for a single lift.

W-2 Field Work

- Mechanical pipe supports installation is ongoing at the W-2 Cap Beam and columns.
- The assembly of the jacking saddle to the jacking frame is ongoing.
- The Ringer Crane has been positioned to lift the Jacking Saddle Assembly.

Steel Fabrication (ZPMC, Shanghai, China Facilities)

- Lift assembly continues for OBG Lift 12.
- Fabrication continues for OBG Lifts 13 and 14.
- Shipment of OBG Lift 11 and Tower Lifts 4 & 5 left ZPMC on January 22, 2011 and scheduled to arrive February 16, 2011.

Steel Fabrication (Other Facilities)

- Continue cable band painting, machining and delivery (GOODWIN, England).
- Continue fabrication and delivery of Suspender assemblies (WIRECO, USA).

Steel Fabrication (Other Facilities)

- Continue cable band painting, machining and delivery (GOODWIN, England).
- Continue fabrication and delivery of Suspender assemblies (WIRECO, USA).

ASSISTANT RE'S DAILY REPORTS:

Monday, January 31, 2011

- AM fog.
-

Tuesday, February 1, 2011

- Overcast.
- I worked on emails.
- I chaired the MEP meeting. We discussed all open issues and established action items and deadlines.
- See attached notes.

Wednesday, February 2, 2011

- Clear.
- See attached notes.

Thursday, February 4, 2011

- Clear cool.
- See attached notes.

Friday, February 4, 2011

- Clear cool.
- I chaired the MEP CCO meeting. We reviewed all of the open CCO's and assigned action items.

3
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 02-05-11

- I worked on diaries etc.
- See attached notes.

Saturday and Sunday, February 5 & 6, 2011

- No MEP work planned.



William B. Shedd,
SENIOR CONSTRUCTION ENGINEER

Monday - 1-31-11

- Time sheets - Problem w/ Dargoush's seems to be resolved
- Discussion w/ Jason T - Sup position.
- Training - Sex Harassment for Sup's.
- Champions Mtg
- BBA
- On-Line Training for
- Discussed Elev submittal w/ Martin.
We need note or detail on red lines for the mesh door
- Discussed Elev. submittal w/ Bill O.
discussed electrical quantities payment documentation

W, J

Tuesday 2-1-11

- Discussion w/ Farner & Saeed. about Museo and Valmont trip

- CCO Review of notes for CCO's owed by Sam C
CCO's 45 SI - 11-29 mtg - (2-75-11
42, 42 SI, (72) CT changing

~~DO~~ * MEP Owner Mtg
Forward the 1-26-11 email from Bill O to N

- MEP Mtg w/ Prime, Subs, Designers
see agenda.

- Finney's Mtg - Farner & Peter requested I attend.

- Get Status on Phones & Trucks.

- RE/Sanitar Mtg - Topics. March. - Second half.

* → Phones - Brian White mtg tomorrow 11:15 - Video Conference

No real direction, Data researching stage

50% reduction by June 1 - Email from

field worker, Manager, Sp., need phones.

- Minimize/Eliminate Air Cards.

- Labor compliance, office workers, may not need phone

- Each field guy gets a office phone or cell phone

- Collecting data for essential users

- Vehicles - Gov. 3 wks ago - All vehicles to be just.

- Need to justify. Already eliminated 600 last year

- Preliminary order is to eliminate 50%

Wdh

Contact
Schmidt.

Tuesday Cont'd

- Elevator Submittal review mtg w/ Tom Ho, Bill O, Martin, Mike - Need to return the submittal "Approved as noted" with wire mesh detail and omitted view panel. Bill O is frustrated by additional comments from consultant designer that continue to be added.

We will set up a mtg w/ USA, CT, ABE and consultant designers to determine the best path to get DOSH approval.

W. J.

Wed. Feb 2, 2011

- Maddy to Orfeo
- Elevator Mtg - James D., Tom, Martin, Andre
 - Segregated items into cco 174 & 85. Hold cco's till I
- Discussed the bike path conduit for light w/ Clive. Met w/ Tom HO. OK to not seal between the conductors & the conduit inside of the bike path.

W.F.

Thurs Feb 3, 2011

- Pete's Senior Staff mtg
 - I updated phone & vehicle reduction

1/E
- Went to the field to see tower splices and cable tray X-rings. Agreed w/ Mark W to wait till all bolting @ splices are done before we install cable trays &/or conduits

- Discussed the above w/ Bill O.

- Discussed Skyway bike path light cost w/ Jake & Saced. Emailed Ka

W.K.

Friday - 2-4-11

- Discussions w/ Pete
 NOPC - Tax - Pre-hearing mtg today w/ Dan
 Training - Fall Protection.
- CCO MBP Mtg -
 See agenda
- Elevator submittal letter edits w/ Martin
 then signed letter w/ April. Sent it out.
- Light pole RFI review w/ Saeed.

W. G.