

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.yy**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000061**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 07-Feb-2007**Location:** Shanghai, China**Submittals(New / Total):****CWR's:** 0 / 0**HSR's:** 0 / 0**NCR's:** 0 / 1

Item	Title	Detail
1	Meetings attended	Due to the inability to travel to Changxing Island, the previously scheduled meeting between Caltrans, ABF and ZPMC was rescheduled for Thursday, 2-8-07. Caltrans Engineers Jim Merrill, Mazen Wahbeh and Venkatesh Iyer met for an internal discussion on the 3B fabrication procedures, island logistics and schedule.
2	Key conversations	Caltrans Quality Assurance (QA) spoke with ZPMC Engineer Mr. Chen Bin regarding the scheduling of upcoming welder qualifications. QA inquired if the welder qualification beginning on Saturday and Sunday, February 10th and 11th, would be continued the following week. Mr. Chen stated that welder qualifications would only be conducted on the 10th and 11th. Continuation of welder qualifications is not anticipated until the end of February or beginning of March, after the Chinese New Year Holiday season. Mr. Chen stated the only operations anticipated for the next 3 weeks would be the verification of material for the mock-ups and closed-rib trials, cutting of material and forming of ribs for the closed-rib trials and deck mock-up. QA contacted ABF Quality Control Manager (QCM) Mr. Jim Bowers to confirm this schedule. Mr. Bowers stated that Mr. Chen may be mistaken. Mr. Bowers stated he would discuss the upcoming schedule with ZPMC to determine what operations would be conducted and give this information to QA. Mr. Bowers indicated more work should be taking place, as ZPMC needed to conduct many operations during this time frame to avoid slipping further behind schedule.
3	Quality Assurance Inspectors per shift	3 AM 0 PM
4	Logistics	Due to heavy fog, no ferries were operating from Shanghai to Changxing Island. Previously scheduled meetings and tasks have been rescheduled as a result.

Inspected By: McClary, David

Quality Assurance Inspector

DAILY PROJECT JOURNAL

(Continued Page 2 of 2)

Reviewed By: Lowry,Patrick

QA Reviewer