

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
 690 Walnut Ave. St. 150  
 Vallejo, CA 94592-1133  
 (707) 649-5453  
 (707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.yy**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000097**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 26-Mar-2007**Location:** Changxing Island, Shanghai, China**Submittals(New / Total):****CWR's:** 0 / 0**HSR's:** 0 / 0**NCR's:** 0 / 1

Item	Title	Detail
1	Major component movement	QA reviewed RT Film on the following PQR test plate: 1G SAW (JF-B+JW-3) 26mm A709 grade 345, HP-200748  QA witnessed mechanical testing for the PQR test plate: 1G SAW (S-777MXH+H14) 26mm A709 grade 345, HP-200749 welding is complete
2	Quality Assurance Inspectors per shift	3 AM 0 PM
3	Logistics	ZPMC Quality Control informed QA that welding of the SMAW 9018 electrodes on the A709 HPS 485W material will be delayed until tomorrow due to ZPMC making wider backing bars to accommodate RT.

**Inspected By:** McClary, David

Quality Assurance Inspector

**Reviewed By:** Lowry, Patrick

QA Reviewer