

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
 690 Walnut Ave. St. 150
 Vallejo, CA 94592-1133
 (707) 649-5453
 (707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.yy**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000100**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 30-Mar-2007**Location:** Changxing Island, Shanghai, China**Submittals(New / Total):****CWR's:** 0 / 0**HSR's:** 0 / 0**NCR's:** 0 / 1

Item	Title	Detail
1	Key conversations	ABF representative Craig Knops informed QA that ZPMC should submit an RFI regarding the thickness to be used on the PQR qualification tests for SMAW on the HPS 485W material. The RFI is to request welding on 26mm thick plate. ABF also stated that ZPMC welders were practicing to perform the testing. ZPMC informed QA that the welder qualifications scheduled for Monday, April 02, 2007 would be postponed until Tuesday, April 3, 2007 due to the availability of CWI Inspectors from Moody International.
2	Quality Assurance Inspectors per shift	3 AM 0 PM

Inspected By: McClary, David

Quality Assurance Inspector

Reviewed By: Lowry, Patrick

QA Reviewer