

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.yy**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000166**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 15-Jun-2007**Location:** Changxing Island, Shanghai, China**Submittals(New / Total):****CWR's:** 0 / 0**HSR's:** 0 / 0**NCR's:** 2 / 2

Item	Title	Detail
1	Major component movement	QA observed welding of the following PQR: HP2007143, 1G SMAW (E9018) on HPS 485W material, welding is in progress
2	Meetings attended	At 0730 ABF and Caltrans representatives discussed training topic for ZPMC personnel. It was decided that ABF would assume the lead role in training and the Caltrans would advise on content. The designated lead individuals for ABF and the State are Nate Lindell and John Kinsey.  At 1400 ABF, ZPMC and Caltrans met to discuss WQCP status. The discussions keyed upon the seven sections of the WQCP that ABF believes still require correction prior to being submitted to Caltrans. ABF and ZPMC indicated that the revisions should be completed within the next two weeks.  QA met with ABF at 0900 to discuss the activities for the day. ABF informed QA that ZPMC intends to continue welding on PQR HP2007143. ZPMC intends to begin PQR HP2007144 and HP2007153 on Saturday, June 16, 2007. QA and ABF asked if ZPMC would have the staffing to perform three PQR's simultaneously. ZPMC stated that they would be able to man the PQRs.
3	Key conversations	ABF informed QA that they would only be performing two PQRs on Saturday and Sunday due to the availability of CWIs.
4	Other important observations	QA observed the following number of personnel performing work on the closed-rib welding development and ABF tower mock-ups including welders, ZPMC QC and ABF Representatives: Closed-rib: 4 Tower Mock-ups: 26
5	Quality Assurance Inspectors per shift	2 AM (Berger, Cuellar) 0 PM

---

---

# DAILY PROJECT JOURNAL

( Continued Page 2 of 2 )

---

---

**Inspected By:** McClary,David

Quality Assurance Inspector

**Reviewed By:** Lowry,Patrick

QA Reviewer