

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
 690 Walnut Ave. St. 150
 Vallejo, CA 94592-1133
 (707) 649-5453
 (707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.yy**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000233**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 15-Aug-2007**Location:** Changxing Island, Shanghai, China**Submittals(New / Total):****CWR's:** 0 / 0**HSR's:** 0 / 0**NCR's:** 0 / 2

Item	Title	Detail
1	Major component movement	Continued welding of 77m Tower Mock-up. Welding included attachment of lifting lugs to skin plates C, D and E.
2	Meetings attended	<p>QA met with ABF and ZPMC at 1500 to discuss the schedule for tomorrow: Continue welding lifting lugs on the 77m Tower Mock-up skin plates C, D and E beginning at 7am.</p> <p>Sand blast and paint 2 plates for the 114m Tower Mock-up.</p> <p>Cut 2 plates for the 114m and 1 plate for the 77m Tower Mock-up.</p> <p>Heat Straighten 2 plates for the 114m Mock-up.</p> <p>Machine bevels on 1 plate for the 77m Tower Mock-up.</p> <p>Begin welding of PQR HP2007149-1.</p> <p>Friday:</p> <p>Sample Charpy-V notch for Shapes.</p> <p>Machine Closed-rib UT Calibration blocks.</p> <p>Weekend:</p> <p>Continue 77m Mock-up.</p> <p>Continue PQR HP2007149-1.</p>
3	Key conversations	QA asked ABF and ZPMC if they had made any progress in bringing a Cobalt radiation source to the island. ZPMC is still working on this.
4	Quality Assurance Inspectors per shift	2 AM (Acuna, Franco) 0 PM

Inspected By: McClary, David

Quality Assurance Inspector

Reviewed By: Lowry, Patrick

QA Reviewer