

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.yy**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000267**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 03-Sep-2007**Location:** Changxing Island, Shanghai, China**Submittals(New / Total):****CWR's:** 0 / 0**HSR's:** 0 / 0**NCR's:** 0 / 2

Item	Title	Detail
1	Major component movement	<p>QA observed welding on the 77m Tower Mock-up: Skin Plate B- welding and MT of splice, Skin Plate C- welding and MT stiffeners, Skin Plate D- welding and MT stiffeners, Skin Plate E- welding stiffeners.</p> <p>QA observed welding on the 114m Tower Mock-up: Skin Plate B- welding splice, Skin Plate D- welding lifting devices.</p>
2	Meetings attended	<p>QA met with ABF and ZPMC at 1400 to discuss the schedule for tomorrow: Tomorrow 77m Tower Mock-up: Skin Plate A- perform repairs if needed, Skin Plate C- continue welding stiffeners, Skin Plate E- continue welding stiffeners. 89m Tower Mock-up: Perform weld preparation of diaphragm splices. 114m Tower Mock-up: Skin Plate B- weld splice, Skin Plate D- begin welding splice. General: Weld PQR fillet weld soundness plate.</p>
3	Quality Assurance Inspectors per shift	<p>3 Day Shift (Acuna, Brannon, Franco) 1 Swing Shift (Smith) 1 Graveyard Shift (Hasler)</p>

Inspected By: McClary, David

Quality Assurance Inspector

Reviewed By: Lowry, Patrick

QA Reviewer