

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.yy**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000268**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 05-Sep-2007**Location:** Changxing Island, Shanghai, China**Submittals(New / Total):****CWR's:** 0 / 0**HSR's:** 0 / 0**NCR's:** 0 / 2

Item	Title	Detail
1	Major component movement	<p>QA observed welding on the 77m Tower Mock-up: Skin B- welding and MT of stiffeners, Skin C- MT of stiffeners, Skin E- welding stiffeners,</p> <p>QA observed welding on the 114m Tower Mock-up: Skin B- welding splice Skin C- complete welding and MT splice, Skin D- welding splice</p>
2	Meetings attended	<p>QA met with ABF and ZPMC at 1400 to discuss the schedule for tomorrow and the next day:</p> <p>Tomorrow: Perform mechanical testing of 1 PQR, Continue Material Verification. 77m Tower Mock-up tomorrow and Thursday: Continue welding, NDT and Heat Straightening of Skin Plates. 89n Tower Mock-up: No welding tomorrow or Thursday. 114m Tower Mock-up tomorrow and Thursday: Continue welding, NDT and Heat Straightening of Skin Plates, Lower skin Plate D- awaiting CWR.</p>
3	Quality Assurance Inspectors per shift	<p>3 Day Shift (Acuna, Brannon, Franco) 1 Swing Shift (Smith) 1 Graveyard Shift (Hasler)</p>
4	Logistics	<p>ABF and ZPMC would like to begin holding issue meeting daily at 1330 starting tomorrow, 9-6-07.</p>

Inspected By: McClary,David

Quality Assurance Inspector

Reviewed By: Lowry,Patrick

QA Reviewer