

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
 690 Walnut Ave. St. 150
 Vallejo, CA 94592-1133
 (707) 649-5453
 (707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.yy**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000289**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 18-Sep-2007**Location:** Changxing Island, Shanghai, China**Submittals(New / Total):****CWR's:** /**HSR's:** /**NCR's:** /

Item	Title	Detail
1	Other important observations	I conducted a walkthrough of the OBG deck and bottom panel shops. I did not witness any in-progress work being performed. I noticed that macros were newly cut out of two closed rib panels that appeared to be recently welded. The bottom panel fabrication bay was not set up for fabrication. The Gantry welding machine was not fully assembled, and there was still work from other ZPMC projects being performed in the facility.
2	Logistics	A typhoon warning for the city of Shanghai was given, and all ABF and CT personnel departed Changxing Island on the 1:30 pm ferry. ZPMC informed us that ferry service was cancelled until further notice due to the expected typhoon. ZPMC will inform us when ferry service resumes.
3	Meetings attended	At approximately 4:00 pm, I met with Jason Tom at the CT Pudong office to discuss ABF's proposed revisions to the dimensional control plan. We had minor comments, but overall it appeared that ABF was ready to officially submit a revision to Pier 7.

Inspected By: Velasco, Abifhiram

Quality Assurance Inspector

Reviewed By: Lowry, Patrick

QA Reviewer