

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.yy**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000320**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 27-Sep-2007**Location:** Changxing Island, Shanghai, China**Submittals(New / Total):****CWR's:** /**HSR's:** /**NCR's:** /

Item	Title	Detail
1	Meetings attended	At 09:00, the CT Issues Meeting was held at Changxing Island. This was the first of what is to be a weekly meeting to address the State's issues with ABF and ZPMC. ZPMC was not in attendance at this meeting. Dave Williams, Thomas Nillson, John Hamer, Steve Lawton were present for ABF. Jim Merrill, Dan Speer, Pete Siegenthaler, Jason Tom, Stanley Ku, Keith Devonport and I were present for CT. Topics of discussion included the Tower mock-ups, closed rib weld trials and UT procedure, OBG bottom plate fabrication, material testing, and schedule.
2	Meetings attended	At 13:30, the ZPMC Daily Meeting was held at Changxing Island. ZPMC asked if MTRs that have not been translated into English would be acceptable. ABF told ZPMC that MTRs should be translated before being submitted to CT. The issue was raised about the failed CVN retests. ABF told ZPMC that further retests would have to be performed in accordance to the ASTM. New diaphragm flange plates for the Tower mock-up will be sent to Wuxi for bending tomorrow, 28-Sep-07. ABF/ZPMC will be issuing an internal NCR for the previous bent flange plates not meeting tolerances.

Inspected By: Velasco,Abifhram

Quality Assurance Inspector

Reviewed By: Lowry,Patrick

QA Reviewer