

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
 690 Walnut Ave.St. 150
 Vallejo, CA 94592-1133
 (707) 649-5453
 (707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.yy**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000370**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 19-Oct-2007**Location:** Changxing Island, Shanghai, China**Submittals(New / Total):****CWR's:** /**HSR's:** /**NCR's:** /

Item	Title	Detail
1	Meetings attended	<p>ABF requested to meet with CT at approximately 08:45 today. ABF was represented by Dave Williams, Gang Jiao and Peter Ferguson. Pat Lowry and I were present for CT. ABF stated that ZPMC has rejected the closed rib weld trial from yesterday, 18-Oct-07. The weld trial did not pass ZPMC's visual inspection. Visual defects include some areas of underfill, undercut and burn through.</p> <p>ABF asked if ZPMC could use ribs that were not bent during the closed rib bend demonstration for the next weld trial. CT took no exception provided that the closed ribs are beveled, prepped and bent in the same manner that was observed during the approved closed rib bend demonstration.</p> <p>ABF inquired about the ASTM requirement to have the manufacturer's name, brand or trademark marked on the material. CT stated that material without that marking may be submitted for acceptance provided that the material is marked with heat numbers that are traceable to MTRs.</p>
2	Meetings attended	<p>Pat Lowry, Gang Jiao, Peter Ferguson and I conducted a meeting to discuss changes to the OBG weld details at 11:00. Changes that were agreed upon will be officially submitted in a revision of the weld details.</p>
Inspected By: Velasco,Abifhiram		Quality Assurance Inspector
Reviewed By: Lowry,Patrick		QA Reviewer