

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
 690 Walnut Ave. St. 150
 Vallejo, CA 94592-1133
 (707) 649-5453
 (707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.12**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000553**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 20-Dec-2007**Location:** Changxing Island, Shanghai, China**Submittals(New / Total):****CWR's:** /**HSR's:** /**NCR's:** /

Item	Title	Detail
1	Meetings attended	Attended METS SAS Update Meeting at 0715 hours. The topics discussed were: 1) Status of submittals and RFIs; 2) Tower/OBG/Cable fabrication progress updates; and 3) Tower/OBG/Cable issue updates.
2	Other important observations	<p>OBG closed rib Weld trial #2.</p> <p>CT QA personnel selected 149 macro specimens for testing. ZPMC/ABF had evaluated all 149 specimens. Based on ZPMC/ABF's evaluation, 53 macro specimens met the Special Provisions, while the remaining of 96 macro specimens did not meet the Special Provisions. CT also finished the evaluation of the 149 macro specimens today. CT's evaluation showed that 60 specimens met the Special Provisions, while the other 89 specimens did not meet the Special Provisions. There were 11 specimens accepted by Caltrans while rejected by ZPMC/ABF; 4 specimen rejected by Caltrans while accepted by ZPMC/ABF.</p>
3	Other important observations	Researched on OBG Deck Mock-Up Acceptance Criteria and created a corresponding spreadsheet.

Inspected By: Liu, Chengwen

Quality Assurance Inspector

Reviewed By: Lowry, Patrick

QA Reviewer