

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
 690 Walnut Ave. St. 150
 Vallejo, CA 94592-1133
 (707) 649-5453
 (707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.12**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000575**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 21-Dec-2007**Location:** Changxing Island, Shanghai, China**Submittals(New / Total):****CWR's:** /**HSR's:** /**NCR's:** /

Item	Title	Detail
1	Critical Weld Repairs (CWRs)	I reviewed and approved CWR Transmittal TL-07-0867.
2	Meetings attended	At 0830 hours, I attended METS OBG weekly meeting and the currently fabrication progress and issues were discussed. Particularly, the possible information that could be obtained from OBG weld trial #2 macro etching test was discussed.
3	Meetings attended	At 1300 hours, I attended CT, ABF, and ZPMC daily issues meeting. The timeline and response of NCR's were discussed. Particularly, ZPMC inquired the status of NCR's 9, 10, 11, 12, 13 and 16. ZPMC requested an update list, which contains all NCR's and their corresponding statuses from Caltrans. ZPMC addressed that they wanted fast responses to the NCR's. ZPMC asked if check samples could be cut prior to material is received and reviewed.
4	Other important observations	I reviewed and approved the field change of the OBG floor beam fabrication procedure on Sheet FB110. ABF proposed to weld floor beam parts FL3-1+FL3-5 and FL3-4 to part FL3-2+FL3-3 at the same time, instead of one after another.
5	Other important observations	Updated OBG closed rib Weld trial #2 Macro testing status.

Inspected By: Liu, Chengwen

Quality Assurance Inspector

Reviewed By: Lowry, Patrick

QA Reviewer