

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
 690 Walnut Ave. St. 150
 Vallejo, CA 94592-1133
 (707) 649-5453
 (707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.12**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000699**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 13-Mar-2008**Location:** Changxing Island, Shanghai, PRC**Submittals(New / Total):****CWR's:** /**HSR's:** /**NCR's:** /

Item	Title	Detail
1	Key conversations	0700-Steve Lawton gave me the NDT reports for the NDT that has been to date on the 77m mockup
2	Meetings attended	0715-I attended the METS Weekly Meeting via teleconference. At 1300, I attended a meeting with Ady Velasco, Stan Ku, Steve Lawton and Du Wen Ling regarding CWR40. The topic of discussion was the need for a complete engineer evaluation with regards to the cracks. I will require that future submittals contain a complete engineer evaluation.
3	Other important observations	77m- Idle, no work being done 89m_ ZPMC was grinding the lug weld to longitudinal stiffener weld and the longitudinal stiffener to diaphragm weld in preparation for ZPMC's QC to perform MT. There was no Partial Mockup work being performed. 114m-2 columns of bolt holes need bolts after they bolts are inserted ZPMC will need to tighten them.

Inspected By: Ishibashi, Josh

Quality Assurance Inspector

Reviewed By: Wahbeh, Mazen

QA Reviewer