

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
 690 Walnut Ave. St. 150  
 Vallejo, CA 94592-1133  
 (707) 649-5453  
 (707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.12**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000730**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 21-Apr-2008**Location:** Changxing Island, Shanghai, PRC**Submittals(New / Total):****CWR's:** /**HSR's:** /**NCR's:** /

Item	Title	Detail
1	Nonconformance Reports (NCRs)	ISMR notified ABF FQCM that an NCR was being created for the fact that a QC inspector accepted a weld and then a QA inspector rechecked with MT and found a crack. The crack was at the fusion line of the weld and located on the edge of a plate where the runoff tab was removed. ZPMC explained that since this was in the green area of the plate that it was not important, but it is unknown whether the crack extends beyond the green material or not at this time.

**Inspected By:** McReynolds, Robert

Quality Assurance Inspector

**Reviewed By:** Wahbeh, Mazen

QA Reviewer