

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-000071**Date Inspected:** 30-Nov-2006**Project Name:** SAS Superstructure**OSM Arrival Time:** 800**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1700**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Liu Liu**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** N/A**Summary of Items Observed:**

Office of Structural Materials Quality Assurance Inspector (QA) David McClary observed quality control functions related to procedure qualification (PQR) testing at the ZPMC facility in Shanghai, China for the San Francisco Oakland Bay Self Anchored Suspension Bridge.

Item	Description	WBS	Dwg No.	Status
1	3G FCAW PQR RT The QA Inspector reviewed the Radiographic Testing (RT) film for 3G (vertical) Flux Cored Arc Welding (FCAW) Procedure Qualification (PQR) identified as HP-2006118. The QA Inspector observed a crimp mark on the film in the area of interest; however, no welding discontinuities were observed (see conversations).			
2	1G FCAW PQR Welding The QA Inspector observed welding of a Procedure Qualification (PQR) test plate identified as HP-2006107. The test was conducted using Flux Cored Arc Welding (FCAW), Hyundai Supercored 71H, electrode in the 1G (flat) position to AWS D1.5, Section 5.12.1 (Maximum Heat Input). The QA Inspector observed ZPMC Quality Control (QC) recording the essential variable (amps, volts, travel speed) for each pass and randomly verified the parameters using an Amprobe® amperage / voltage meter and a stopwatch. The welding appeared to comply with the contract documents. Lot Number B60-024-06 was assigned for tracking purposes. See TL-6032 for additional details.			


WELDING INSPECTION REPORT

(Continued Page 2 of 3)



3 1G GMAW PQR Welding

The QA Inspector observed welding of a Procedure Qualification (PQR) test plate identified as HP-2006119. The test was conducted using Gas Metal Arc Welding (GMAW), Supertech SM-70, electrode in the 1G (flat) position to AWS D1.5, Section 5.13 (Production Procedure). The initial plate had porosity and center bead cracking at the root. ZPMC adjusted the parameters and welded another test plate. The QA Inspector observed ZPMC Quality Control (QC) recording the essential variable (amps, volts, travel speed) for each pass and randomly verified the parameters using an Amprobe® amperage / voltage meter and a stopwatch. The welding appeared to comply with the contract documents. Lot Number B60-025-06 was assigned for tracking purposes. See TL-6032 for additional details.



Summary of Conversations:

The QA Inspector spoke with ZPMC Quality Control (QC) regarding the RT film for PQR HP-2006118 and informed them that although QA will allow the mechanical testing to proceed, crimp marks in production RT film will not be considered as acceptable film quality and will need to be RT tested again.

The QA Inspector spoke with ABF Quality Control Manager (QCM) Jim Bowers regarding the parameters used for the GMAW test. This test is being performed to qualify the root pass of the formed-rib to skin plate weld. Mr. Bowers was not sure what parameters ZPMC wanted to use for this root pass. Mr. Bowers informed QA that the parameters he knew about were based upon Lincoln Electric Company's research with Lincoln's welding machine and electrodes, and that he did not know what parameters ZPMC wanted to conduct their root pass at since they were using different welding equipment and electrodes.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mazen Wahbeh, (818) 292-0659,, who represents the Office of Structural Materials for your project.

Inspected By:	McClary,David	Quality Assurance Inspector
----------------------	---------------	-----------------------------

Reviewed By:	Lowry,Patrick	QA Reviewer
---------------------	---------------	-------------