

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-000059**Date Inspected:** 15-Jan-2007**Project Name:** SAS Superstructure**OSM Arrival Time:** 800**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1700**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Huang Wei**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Bid 52, 55 Tower and Girder**Summary of Items Observed:**

Office of Structural Materials Quality Assurance Inspector (QA), Mark Wright was present as requested to observe quality control functions related to procedure qualification record (PQR) testing at the ZPMC facility in Shanghai, China for the San Francisco Oakland Bay Self Anchored Suspension Bridge.

Item	Description	WBS	Dwg No.	Status
------	-------------	-----	---------	--------

1

The Caltrans Quality Assurance (QA) Inspector was present as requested to witness the mechanical testing of HP2006137 Procedure Qualification (PQR) test plate. The QA Inspector observed tensile test on reduced sections and all weld metal specimens along with side bends and macro etch test. The test was performed per the AWS D1.5, Section 5.18 requirements. The test appeared not to comply with the contract documents due to the Charpy Vee Notch (CVN) notch was not cut to the correct depth. The ZPMC lab personnel stated that the samples would be removed from another part of the plate and the CVN test would be performed tomorrow.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)



2

The Caltrans QA Inspector did not issue a lot number for the test ran on this date.

Summary of Conversations:

See Task Leader journal for this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mazen Wahbeh, (818) 292-0659, who represents the Office of Structural Materials for your project.

Inspected By:	Wright,Mark	Quality Assurance Inspector
----------------------	-------------	-----------------------------

Reviewed By:	McClary,David	QA Reviewer
---------------------	---------------	-------------