

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.9/14.3,0.0/1.6File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-000852**Date Inspected:** 16-Nov-2007**Project Name:** SAS Superstructure**OSM Arrival Time:** 630**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Cui Yi ru**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

Caltrans Quality Assurance (QA) Inspector Tim McClendon arrived on site at the Zhenhua Port Machinery Company (ZPMC) facility at Changxing Island, in Shanghai, China to periodically monitor welding and Quality Control (QC) functions. While on site the QA Inspector observed and/or discovered the following.

Caltrans QA Inspector observed ZPMC welder, Haung Xin Long, certification number 044780 depositing filler metal, on a Complete Joint Penetration (CJP) weld number 1, using the Submerged Arc Welding (SAW) process, with the guidelines of Welding Procedure Specification (WPS) WPS-B-T-2221-B-L2C-S-1, on floor beam sections for OBG. The related drawing number is FB007-021-026, and piece numbers include X46C and X46A. The QA Inspector also witnessed ZPMC Certified Welding Inspector (CWI), Cui Yi ru, monitoring all related welding activities and ZPMC Quality Control (QC) Inspector, Zhu Tiam shu, monitoring and recording related welding parameters. In addition QA inspectors randomly monitored welding activities and also recorded related welding parameters. His findings are as follows, amps 470, volts 31, and a travel speed of 424mm per minute. It appears to this QA inspector all related welding activities comply with applicable codes, standards and specifications.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)



Summary of Conversations:

No relevant conversations spoken on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mazen Wahbeh, (818) 292-0659, who represents the Office of Structural Materials for your project.

Inspected By:	McClendon, Timothy	Quality Assurance Inspector
----------------------	--------------------	-----------------------------

Reviewed By:	Cuellar, Robert	QA Reviewer
---------------------	-----------------	-------------