

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-001074**Date Inspected:** 23-Dec-2007**Project Name:** SAS Superstructure**OSM Arrival Time:** 1300**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 2330**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China

CWI Name:	Wu Ming Kat		
Inspected CWI report:	Yes	No	N/A
Electrode to specification:	Yes	No	N/A
Qualified Welders:	Yes	No	N/A
Approved Drawings:	Yes	No	N/A

CWI Present:	Yes	No	
Rod Oven in Use:	Yes	No	N/A
Weld Procedures Followed:	Yes	No	N/A
Verified Joint Fit-up:	Yes	No	N/A
Approved WPS:	Yes	No	N/A
Delayed / Cancelled:	Yes	No	N/A

Bridge No: 34-0006**Component:** OBG and Tower Mockup**Summary of Items Observed:**

Caltrans Quality Assurance (QA) Inspector Joe Lanz arrived on site at the Zhenhua Port Machinery Company (ZPMC) facility at Changxing Island, in Shanghai, China to periodically monitor welding and Quality Control (QC) functions during second shift. While on site the QA Inspector observed and/or discovered the following.

Bay 3**OBG Beams**

The QA Inspector randomly observed ZPMC welding personnel Wei Dashuai, ID # 051246 tack welding side plate SP025-01 stiffeners, weld numbers 012, 013, 014, 015, 016, 017, 018, 019, 020 and 021. The welding was performed in the 2F (horizontal) utilizing the self shielded flux cored arc welding (FCAW-S) process. The QA Inspector periodically observed the ZPMC QC Certified Welding Inspector Wu Ming Kat monitoring the welding and the ZPMC QC Inspector Li Peng Fei verifying that the welding parameters and the minimum pre-heat of 20 Centigrade were in accordance with the Welding Procedure Specification WPS-B-T-2132-2. The QA Inspector observed that the preheat and welding parameters measured by the QC Inspector (280 amps, 29.3 volts) appeared to be within the WPS ranges. The welding parameters and work observed by QA Inspector appear to meet the minimum requirements in accordance with the WPS and contract documents.

The QA Inspector randomly observed ZPMC welding personnel He Yumei, ID # 048625 tack welding side plate SP021-01 stiffeners, weld numbers 012, 013, 014, 015, 016, 017, 018, 019, 020 and 021. The welding was performed in the 2F (horizontal) utilizing the self shielded flux cored arc welding (FCAW-S) process. The QA Inspector periodically observed the ZPMC QC Certified Welding Inspector Wu Ming Kat monitoring the welding and the ZPMC QC Inspector Huang Min verifying that the welding parameters and the minimum pre-heat of 20

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

Centigrade were in accordance with the Welding Procedure Specification WPS-B-T-2132-2. The QA Inspector observed that the preheat and welding parameters measured by the QC Inspector (290 amps, 29.0 volts) appeared to be within the WPS ranges. The welding parameters and work observed by QA Inspector appear to meet the minimum requirements in accordance with the WPS and contract documents.

The QA inspector performed ultrasonic verification testing of side plate complete joint penetration welds. The ultrasonic testing (UT) was performed to verify the welds and testing performed meets the requirements of the contract documents and AWS D1.5-2002. The weld and base metal were scanned utilizing a Krautkramer Branson USN 60 for the following scans. The base metal lamination check was performed with a 1.0" dia. round 2.25 MHz transducer. The weld shear wave scan was performed with a 0.75" x 0.625" 2.25 MHz transducer on a 70 degree angle wedge from face A. Scanning patterns A, B, C, and E were utilized. Following is a list of welds examined and acceptance in accordance with AWS D1.5- 2002 table 6.3 and the contract documents.

- a) SP009-01-001, 21mm thick, Y location = 0mm, Length tested = 300mm.
- b) SP021-01-001, 21mm thick, Y location = 1,000mm, Length tested = 300mm.
- c) SP025-01-001, 21mm thick, Y location = 2,100mm, Length tested = 300mm.
- d) SP029-01-001, 21mm thick, Y location = 2,500mm, Length tested = 300mm.

The QA inspector did not concur with the ZPMC NDT level II technician Li Li Ming's assessment of weld SP029-01-001. The QA inspector observed a possible a class A rejectable indication in this weld that was found acceptable by Li Li Ming. The QA inspector marked the weld location to have the weld reinforcement on face A and face B to allow verification of the indication and the ZPMC QC inspector Fu Yuhong was notified of the possible indication. An Ultrasonic Test Report (TL-6027) for the welds that were tested was generated for this date.

Summary of Conversations:

As referenced above.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mazen Wahbeh, (818) 292-0659, who represents the Office of Structural Materials for your project.

Inspected By:	Lanz,Joe	Quality Assurance Inspector
Reviewed By:	Cochran,Jim	QA Reviewer
