

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-001887**Date Inspected:** 25-Mar-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 600**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Sun Wei**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

Caltrans Quality Assurance (QA) Inspector Tim McClendon arrived on site at the Zhenhua Port Machinery Company (ZPMC) facility at Changxing Island, in Shanghai, China to periodically monitor welding and Quality Control (QC) functions. While on site the QA Inspector observed and/or discovered the following.

The Caltrans QA Inspector observed welding utilizing the dual process WPS-B-T-2342-U1 (U-rib)-3 welding procedure specification for closed rib welding of the Production Monitoring Test (PMT) #1 for Production Panel DP245-001 and DP050-001 on closed U-rib Partial Joint Penetration (PJP) welds in Bay #1. ZPMC welding personnel performed Gantry Machine, Gas Metal Arc Welding (GMAW) for the root pass and immediately performed Gantry Machine, Submerged Arc Welding (SAW) for the cover/final pass on PMT #1, using gantry machine #2. Upon the completion of the SAW pass on PMT #1, Visual Testing (VT) was performed by ZPMC and was accepted then VT was performed by the Caltrans QA and was accepted. Ultrasonic Testing (UT) was then performed by ZPMC and Caltrans inspectors and PMT #1 was determined to be acceptable. Macro etch samples were selected by the Caltrans QA inspector on PMT #1. The following welders were observed welding the corresponding weld joints for PMT #1, weld joint (wj) #1 was welded by Mr. Xu Guo Yin, wj #2 was welded by Mr. Jiang Ting Guang, wj #3 was welded by Mr. Song Yin Shu and wj #4 was welded Mr. Zhang Shao Hui, wj #5 was welded by Mr. Chang Jie and wj #6 was welded by Mr. Yuan Feng Chaon. Welding operator was Mr. Li Xi De. The welding parameters were observed and recorded for each welder and the minimum and maximum welding variables of the PMT during GMAW are listed as follows, amperage 359 to 368 voltages 29.6 to 30.2 with a travel speed of 530 mm/min. The welding parameters were observed and recorded for each welder and the minimum and maximum welding variables of the PMT during SAW are listed as follows, amperage 672 to 683 voltages 24.9 to 25.9 with a travel speed of 520 mm/min.

---

---

## WELDING INSPECTION REPORT

( Continued Page 2 of 2 )

---

---

After welding was completed on PMT #1, ZPMC personnel performed welding utilizing the GMAW process on Production Panel DP245-001, on U-rib #U108 for wj #1 and wj #2, #U118 for wj #3 and wj #4 and, #U98 for wj #5 and wj #6, #U123 for wj #7 and wj #8 and #U104 for wj #9 and wj #10. The following welders were observed welding production deck plate on closed U-ribs PJP welds, Mr. Xu Guo Yin welded wj #1 and wj #3, Mr. Jiang Ting Guang welded wj #2 and wj #4, Mr. Song Yin Shu welded wj #5 and wj #7, Mr. Zhang Shao Hui welded wj #6 and wj #8, Mr. Chen Jie welded wj #9 and Mr. Yuan Feng Choan welded wj #10. The welding variables of the GMAW pass on production panel closed U-ribs PJP welds were observed and recorded for each welder. The minimum and maximum weld parameters are as follows, amperage 357 to 382, and voltage 29.7 to 30.5 with a travel speed of 533mm/min.

After GMAW welding was completed on Production Panel DP245-001, ZPMC personnel performed welding utilizing the GMAW process on Production Panel DP050-001, on U-rib #U8/69 for wj #1 and wj #2, #U38/155 for wj #3 and wj #4 and, #U16/154 for wj #5 and wj #6, #U40/146 for wj #7 and wj #8 and #48/65 for wj #9 and wj #10. The following welders were observed welding production deck plate on closed U-ribs PJP welds, Mr. Xu Guo Yin welded wj #1 and wj #3, Mr. Jiang Ting Guang welded wj #2 and wj #4, Mr. Song Yin Shu welded wj #5 and wj #7, Mr. Zhang Shao Hui welded wj #6 and wj #8, Mr. Chen Jie welded wj #9 and Mr. Yuan Feng Choan welded wj #10. The welding variables of the GMAW pass on production panel closed U-ribs PJP welds were observed and recorded for each welder. The minimum and maximum weld parameters are as follows, amperage 373 to 376, and voltage 30.2 to 30.5 with a travel speed of 535mm/min.

The ambient temperature in bay # 1 was recorded at 13 degrees Celsius with the production panel temperature recorded at 15 degrees Celsius prior to welding.

### Summary of Conversations:

No relevant conversations spoken on this date.

### Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Pat Lowry, (858) 344-2712, who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	McClendon, Timothy	Quality Assurance Inspector
<b>Reviewed By:</b>	Cuellar, Robert	QA Reviewer

---