

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-002891**Date Inspected:** 24-May-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 1400**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 2300**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Chen Xi**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

The Caltrans Quality Assurance (QA) Inspector Roscoe Dixon was present at the time requested to randomly observe welding and associated operations being performed for the Orthotropic Box Girders (OBG).

Bay 3 – New Tower Building

The QA Inspector observed ZPMC qualified welder Xu Guoyin ID 05944 utilizing WPS-345-FCAW-2G (2F) Repair to perform Flux Core Arc Welding (FCAW) repairs of deck panel Partial Joint Penetration (PJP) welds on DP014-002, DP018-002, and DP063-002.

The QA Inspector received a ZPMC notification of witness inspection final MT for welds DP020-001-001~006, DP063-001-001~010, DP018-002-001~008 in the Heavy Shop 3.

The QA Inspector observed as MT Technician Bo Tin Rin discovered two slag indications in a repaired weld on deck panel DP018-002. The QA Inspector informed ZPMC QC Inspector Li Xiuyang about the slag indications, and Mr. Li Xiuyang decided to delay the rest of the MT inspections until the slag indications could be repaired. No further MT on deck panel repair was observed on this date.

The QA Inspector inventoried and observed that 35 deck panels are stored in Bay 3 – New Tower Building.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)



Summary of Conversations:

As noted within the report shown above.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mazen Wahbeh, (818) 292-0659, who represents the Office of Structural Materials for your project.

Inspected By:	Dixon,Roscoe	Quality Assurance Inspector
Reviewed By:	Carreon,Albert	QA Reviewer
