

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-004510**Date Inspected:** 03-Nov-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 1400**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 2300**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai China**CWI Name:** Zhu Zhong Hai**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower**Summary of Items Observed:**

89M mock up

Caltrans QA Inspector observed that ZPMC performed the welding of fit-lug to stiffener plate on 2 welds; these welds were identified as MUB-MA21-A/J-29 and MUB-MA21-A/J-60. Upon the arrival of this QA inspector it was observed that ZPMC was using welding procedure WPS-B-T-2133 for the FCAW process in the vertical position (3F). The fit lug sizes for these locations were 75 mm x 370mm x 30mm. ZPMC was using welding electrode E71T-1, 1.4mm electrode for this weld trial and locations as outlined in the WPS. The welding personnel ZPMC used for these locations were; MUB-MA21-A/J 29, #058174 and for MUB-MA21-A/J-60 was #062259. The welding parameters for MUB-MA21-A/J 29 were, pre-heat of 186°C, 203 amps, 23.2 volts and a travel speed of 125mm/min for root pass and pre-heat of 192°C, 212 amps, 24.3 volts and a travel speed of 120mm/min for intermediate and cover passes. For Weld number MUB-MA21-A/J-60 were, pre-heat of 188°C, 212 amps, 23.8 volts and a travel speed of 123mm/min for root pass and pre-heat of 198°C, 213 amps, 24.1 volts and a travel speed of 118 mm/min for intermediate and cover passes. ZPMC performed MT of the root passes by technician Xu Hai with acceptable results as stated by ZPMC. ABF personnel were present for the MT and also accepted these results for the hold point as outlined within the procedure. According to the ABF letter dated October 14, 2008 the weld trials were to be done by using "the same equipment, equipment set up, welders and QC/QA staff" it has been observed and documented that ZPMC has not used the same welders for these trials. The welders used are as follows; for date 10-28-08, FCAW welders 067079 and 066734, for date 10-30-08, SMAW welders 054467 and 048659 for date 11-1-08, SMAW welders 067993 and 068924 for today's date of 11-3-08, FCAW welders #058174 and #062259. The starting time and temperatures for the controlled cool down started at 1500 hrs with a starting temperature of 220°C the ambient temperature was approximately 25°C. Below are the details of the

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

controlled cool down.

1500 hrs – 220°C (Start of cool down)
1530 hrs – 202°C
1600 hrs – 187°C (33°C drop in 1 hour)
1630 hrs – 170°C
1700 hrs – 152°C (35°C drop in 1 hour)
1730 hrs – 133°C
1800 hrs – 115°C (37°C drop in 1 hour)
1830 hrs – 103°C
1900 hrs – 85°C (18°C drop in 1 hour)
1930 hrs – 66°C
2000 hrs – 51°C (15°C drop in 1 hour)

The controlled cool down appears to be within the requirements of the submitted procedure by ABF. This QA Inspector also noted that ZPMC was in process of removing the old fit-lugs and PJP welds from the opposite side of the 89M mock up in preparations of continuing the weld trial. The locations for these are MUB-MA21-G/J, the exact weld numbers are not available at this time due to renumbering of the single PJP weld areas for double fillet welds at the fit lugs.

Heavy duty Shop Bay 1

This QA Inspector observed ZPMC in tower bay 1 for lift one of the south tower assembly in side performing fabrication from the confined space log in/out board at the entrance of the tower section. There were 21 ZPMC personnel logged in along with 1 ABF personnel. Continued observation within this bay by Caltrans QA observed ZPMC UT technicians performing testing on SSD1-Skin A, lift 2 for stiffener plates to skin plates for the CJP weldments. The testing was in process during the observation but it was noted that multiple locations on the 4 stiffeners had rejectable indications as noted by ZPMC. Submerged Arc Welding (SAW) was being performed for skin plate NSD1-SA22 B/E for welds 1, 3A, 4, 6A and 7A, and weld NSD1-SA22 C/E-1 under WPS-B-T-2221-B-U3c-S-2. The ZPMC CWI observed at this location was Liu Yang along with assistant QC personnel assisting him in the monitoring of welding parameters and in process welding.



Heavy duty Shop Bay 2

This QA Inspector observed ZPMC in tower bay 2 for lift one of the East tower assembly in side performing fabrication from the confined space log in/out board at the entrance of the tower section. There were 10 ZPMC personnel logged in along with 1 ABF personnel. Continued observation within this bay by Caltrans QA observed ZPMC performing grinding and FCAW welding at gantry-2 for tower skin plate to stiffener plates component number ESD1- Skin A, lift 2. This QA Inspector also noted that ESD1- Skin E, lift 2 was being fit up with stiffener to skin plate components, tack welds were being placed within the weld grooves for the fit-up process. ZPMC was in multiple stages of fabrication throughout this location for skin plates and stiffener plates that included but not limited to, CJP splice welds, back gouging of CJP weldments, fit-up of CJP weld splices and attaching temporary

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

run off weld tabs for the CJP welds. The ZPMC CWI observed at this location was Guo Yan Fei and An Qing Xiang along with assistant QC personnel assisting him in the monitoring of welding parameters and in process welding.



Summary of Conversations:

As noted above.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Josh Ishibashi, 1-376-471-0411, who represents the Office of Structural Materials for your project.

Inspected By: Riley, Ken

Quality Assurance Inspector

Reviewed By: Carreon, Albert

QA Reviewer