

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-004513**Date Inspected:** 02-Nov-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 1330**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 2230**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China

CWI Name:	NA	CWI Present:	Yes	No
Inspected CWI report:	Yes No N/A	Rod Oven in Use:	Yes No N/A	
Electrode to specification:	Yes No N/A	Weld Procedures Followed:	Yes No N/A	
Qualified Welders:	Yes No N/A	Verified Joint Fit-up:	Yes No N/A	
Approved Drawings:	Yes No N/A	Approved WPS:	Yes No N/A	
		Delayed / Cancelled:	Yes No N/A	
Bridge No:	34-0006	Component:	OBG Fabrication	

Summary of Items Observed:

Caltrans Quality Assurance (QA) Inspector, Mr. Paul Dawson, arrived on site at the Zhenhua Port Machinery Company (ZPMC) facility at Changxing Island, in Shanghai, China, for the purpose of monitoring welding and fabrication of the San Francisco / Oakland Bay Bridge (SFOBB) components. The QA Inspector observed the following:

OBG Bay #7

ZPMC notification of witness inspection document #01333 dated 11-02-2008 states that ZPMC inspection personnel will be conducting green tag ultrasonic (UT) inspections of OBG welds in OBG bay #7 today. See below for the weld numbers and the status of the welds that were observed by this QA Inspector today:

FB011-015-045: ZPMC has marked this weld as being UT accepted. The QA Inspector performed random AWS D1.5 visual and ultrasonic inspections of 10% length of this weld and items observed appear to comply with project specifications. The QA Inspector observed ZPMC personnel have signed the yellow inspection status tag to indicate all ultrasonic inspections have been completed on the top side of this floor beam. This yellow inspection status tag has an identification number of 1319A, and the other side of the floor beam has an identification number of 1319B. QA Inspector indicated lot number B63 on tag 1319A documenting QA completion of the VT and MT inspections.

FB016-027-043: ZPMC has marked this weld as being UT accepted. The QA Inspector performed random AWS D1.5 visual and ultrasonic inspections of 10% length of this weld and items observed appear to comply with

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

project specifications. The QA Inspector observed ZPMC and ABF have signed the yellow inspection status tag to indicate all ultrasonic inspections have been completed on the top side of this floor beam. This yellow inspection status tag has an identification number of 1320B, and the other side of the floor beam has an identification number of 1320A. QA Inspector indicated lot number B63 on tag 1320B documenting QA completion of the VT and MT inspections.

ZPMC notification of witness inspection document #01334 dated 11-02-2008 states that ZPMC inspection personnel will be conducting ultrasonic (UT) inspections of OBG welds in OBG bay #7 today. See below for the weld numbers and the status of the welds that were observed by this QA Inspector today.

FB020-004-117, FB020-004-122, FB028-003-117, FB028-003-122. The QA Inspector observed that ZPMC inspection personnel have completed ultrasonic (UT) inspections of these four floor beam welds in OBG bay #7 today. The QA Inspector observed ZPMC has marked these welds as being ultrasonically accepted and the QA Inspector also performed random ultrasonic inspections of approximately 10% length of each of these welds. Items observed appear to comply with project specifications.

Heavy Bay #1

ZPMC notification of witness inspection document #01336 dated 11-02-2008 states that ZPMC inspection personnel will be conducting green tag ultrasonic (UT) inspections of tower skin plate welds in heavy bay #1 today. See below for the weld numbers and the status of the welds that were observed by this QA Inspector today:

NSD1-SA179D/E-13A/B, NSD1-SA179D/E-14A/B, NSD1-SA179D/E-24A/B and NSD1-SA179D/E-25A/B: ZPMC has marked these welds as being UT accepted. The QA Inspector performed random AWS D1.5 visual and ultrasonic inspections of 80% length of the weld lengths and items observed appear to comply with project specifications.

Summary of Conversations:

See above.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Ady Velasco 13816942685, who represents the Office of Structural Materials for your project.

Inspected By:	Dawson,Paul	Quality Assurance Inspector
Reviewed By:	Carreon,Albert	QA Reviewer
