

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/Ala Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-005796**Date Inspected:** 12-Mar-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 1845**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 645**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Sun Bo**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower and OBG Components**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector George Goulet was present during the times noted above for observations relative to the work being performed.

Bay 12

This QA inspector proceeded to Bay 12 in response to a ZPMC notification of witness inspection to perform MT inspection as follows:

This QA Inspector performed MT of approximately 15% of the area previously tested and accepted by ZPMC Quality Control personnel. This QA inspector generated an MT report for this date. The member is identified as DP361-001. The weld designations reviewed are as follows: 001~010. QA Inspector also notated MT review on the yellow tag attached to the member.

This QA Inspector performed MT of approximately 15% of the area previously tested and accepted by ZPMC Quality Control personnel. This QA inspector generated an MT report for this date. The member is identified as DP415-001. The weld designations reviewed are as follows: 001~010. QA Inspector also notated MT review on the yellow tag attached to the member.

Bay 12

This QA inspector proceeded to Bay 12 in response to a ZPMC notification of witness inspection to perform MT inspection as follows:

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

This QA Inspector performed MT of approximately 15% of the area previously tested and accepted by ZPMC Quality Control personnel. This QA inspector generated an MT report for this date. The member is identified as WSD1-SA298E/G. The weld designations reviewed are as follows: 1A/B, 14A/B . QA Inspector also notated MT review on the on the member.

This QA Inspector performed MT of approximately 15% of the area previously tested and accepted by ZPMC Quality Control personnel. This QA inspector generated an MT report for this date. The member is identified as WSD1-SA298F/G. The weld designations reviewed are as follows: 1A/B, 6A/B, 7, 8. QA Inspector also notated MT review on the on the member.

Bay 9 - PMT

This QA inspector monitored OBG Production Monitoring Test (PMT) #1 for deck panels DP481-001 and DP452-001 at Gantry #2. Prior to PMT #1, the magnetic particle test (MT) of the tack welds was noted on the test panel as having been performed by ZPMC MT Inspector Wang Wei. The visual inspection of tack welds and root gap was performed by ABF Representative Lv Yun (ABF), ZPMC CWI Sun Bo (QC), and this QA inspector. The start time for welding of PMT #1 was approximately 0030 hours on Friday, 3/13/09 and the finish time was approximately 0107 hours. This QA inspector randomly verified and documented the welding amperage, voltage and travel speed during the gas metal arc welding (GMAW) and submerged arc welding (SAW) processes, welds 1 thru 6 at the completion of both the GMAW root pass and SAW cover pass. The welds were visually inspected by ABF, QC and this QA inspector. QC and ABF informed QA Inspector that all six welds were acceptable and QA inspector concurred. This QA inspector randomly witnessed ZPMC Ultrasonic Testing (UT) inspector, identified as Tang Xing Shan, perform UT on each of the 500 mm test welds for depth of penetration and conformance. This QA inspector selected fifteen designated locations for macroetch sampling per contract requirements. Each macroetch location was stamped by ZPMC personnel with the number 481, as well as the letter X, and an individual macroetch identifying number for each macroetch. After removal from each of the weld test specimens and polishing of the selected end, the macroetches were evaluated with a 7X optical comparator and a 10X optical comparator and accepted by QC, ABF, and this QA Inspector.

All fifteen sample macros appeared to meet requirements and were noted to appear acceptable. See Caltrans U-ribs PMT Inspection Sheet, ZPMC production monitoring test plate inspection report, and Caltrans Macro Etch Log - all dated 3/13/2008 for additional information.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

No relevant conversations.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang, 134-8257-0045, who represents the Office of Structural Materials for your project.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

Inspected By: Goulet, George

Quality Assurance Inspector

Reviewed By: Carreon, Albert

QA Reviewer