

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-008395**Date Inspected:** 02-Aug-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 645**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1845**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:****CWI Present:**

Yes No

Inspected CWI report: Yes No N/A**Rod Oven in Use:**

Yes No N/A

Electrode to specification: Yes No N/A**Weld Procedures Followed:**

Yes No N/A

Qualified Welders: Yes No N/A**Verified Joint Fit-up:**

Yes No N/A

Approved Drawings: Yes No N/A**Approved WPS:**

Yes No N/A

Delayed / Cancelled:

Yes No N/A

Bridge No: 34-0006**Component:** OBG Trail Assembly**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector, S. Manjunath Math was present during the time noted above for observations relative to the work being performed.

This QA Inspector randomly observed the following work in progress:

Orthotropic Box Girder (OBG) Trial Assembly Areas

3BE

This Quality Assurance (QA) Inspector observed grinding is in progress for weld connecting deck panel diaphragm to floor beam flange at PP 23 to rectify visual inspection finding as recently the welding being completed after finding the MT indications.

4AE

This Quality Assurance (QA) Inspector observed grinding is in progress at weld connecting deck panel diaphragm to floor beam flange at PP 24 and 25 to rectify visual inspection finding as recently the welding being completed after finding the MT indications.

1BE to 2AE

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

This Quality Assurance (QA) Inspector observed splice plate installation being progress for the longitudinal diaphragm shear plate by means of temporary bolting and taper pins.

General Note: No major work being performed due to heavy rain.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

No relevant conversations.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact , who represents the Office of Structural Materials for your project.

Inspected By:	Math,Manjunath	Quality Assurance Inspector
Reviewed By:	Carreon,Albert	QA Reviewer
