

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-008744**Date Inspected:** 02-Sep-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Zhao Chen Sun**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Crossbeams and OBG segment**Summary of Items Observed:**

On this day CALTRANS OSM Quality Assurance Inspector (QA) Steve Hall was present during the times noted above for observations relative to the fabrication of the SAS Superstructure being performed by Zhenhua Port Machinery Company (ZPMC) at Changxing Island, in Shanghai, China. QA observed and/or found the following:

OBG CROSS BEAM CB1

This QA observed that no significant work was being performed on this crossbeam during the time QA was present.

OBG CROSS BEAM CB2

This QA observed that no significant work was being performed on this crossbeam during the time QA was present.

OBG CROSS BEAM CB3

This crossbeam has been loaded on the ship.

OBG CROSS BEAM CB4

WELDING INSPECTION REPORT

(Continued Page 2 of 5)

This QA observed several workers installing side panel stiffener splice plates. No other significant work was observed on this crossbeam during the time QA was present.

OBG CROSS BEAM CB5

This QA observed that no significant work was being performed on this crossbeam during the time QA was present.

OBG CROSS BEAM CB6

This QA observed that no significant work was being performed on this crossbeam during the time QA was present.

OBG CROSS BEAM CB7

This QA observed that no significant work was being performed on this crossbeam during the time QA was present.

OBG CROSS BEAM CB8

This QA observed ZPMC qualified welding personnel identified as 019006 perform FCAW welding on temporary lifting lugs. ZPMC QC identified as Mr. Meng Lin Nan was present to monitor the welding process. The welding parameters as measured using QC's calibrated instruments appeared to be in general compliance with WPS-B-T-2232-Tc-U4b-F.

OBG CROSS BEAM CB9

This QA observed that no significant work was being performed on this crossbeam during the time QA was present.

OBG CROSS BEAM CB10

This QA observed that the contractor appears to have deviated from the weld joint design specified on the approved drawings. The contractor appears to have changed the weld joint from a fillet weld to a Complete Joint Penetration (CJP) weld without the Engineers approval. According to the contractors QC inspector, the weld design was changed in order to compensate for a joint root opening in excess of 5mm. This QA observed that the contractors welding personnel have welded all of these joints from one side and back gouged the joints in preparation to make them CJP. This condition exists in 23 locations where the bottom panel stiffeners pass through the floor beam diaphragms. See attached photo. AWS D1.5 2002 section 3.7.4 states "Prior approval of the Engineer shall be obtained for repairs to base metal (other than those required by 3.2), repair of major or delayed cracks, repairs to ESW and EGW welds with internal defects, or for a revised design to compensate for deficiencies".

During random in process visual inspection of OBG crossbeam CB10 this QA observed 20mm diameter cope holes that are not specified on the detail drawings. The unspecified cope holes are located in all four of the floor

WELDING INSPECTION REPORT

(Continued Page 3 of 5)

beam diaphragms identified as FB205. There is one cope hole in each of the four floor beams. The fillet weld joining the floor beam to the SPCM bottom panel is a Fracture Critical Weld (FCW). The cope holes in two of the floor beams have been repaired by welding at PP027 and PP028. The cope holes in the floor beams at PP025 and PP026 have not yet been repaired. ZPMC QC CWI identified as Mr. Zhu Tian Shu could not produce an approved procedure to cut and/or repair these cope holes. According to Mr. Zhu these cope holes were cut in order to gain access to the bottom panel splice weld that passes under the floor beams. See attached photos for details. This QA informed ZPMC QC identified as Mr. Zhang Wei and ABF inspector identified as Mr. Kevin Chen of the above mentioned issues and that an incident report would be generated for both.

OBG CROSS BEAM CB11

This QA observed that no significant work was being performed on this crossbeam during the time QA was present.

OBG CROSS BEAM CB12

This QA observed ZPMC qualified welding personnel identified as 066687 perform FCAW welding on weld joints identified as 201G-034-037 and 038. ZPMC QC identified as Mr. Guo Yan Fei was present to monitor the welding process. The welding parameters as measured using QC's calibrated instruments appeared to be in general compliance with WPS-B-T-2232-Tc-U4b-F.

This QA observed ZPMC qualified welding personnel identified as 059118 perform FCAW welding on weld joints identified as 201G-036-037 and 038. ZPMC QC identified as Mr. Guo Yan Fei was present to monitor the welding process. The welding parameters as measured using QC's calibrated instruments appeared to be in general compliance with WPS-B-T-2232-Tc-U4b-F.

OBG CROSS BEAM CB13

This QA observed ZPMC personnel fitting and tack welding temporary stiffeners to the side panels. No other significant work was observed on this crossbeam during the time QA was present.

OBG CROSS BEAM CB14

This QA observed ZPMC personnel fitting and tack welding floor beam diaphragm sections to side panel identified as SP205A. No other significant work was observed on this crossbeam during the time QA was present.

OBG CROSS BEAM CB15

This QA observed that no significant work was being performed on this crossbeam during the time QA was present.

OBG CROSS BEAM CB16

This QA observed ZPMC personnel fitting and tack welding side and intermediate panels together. No other significant work was observed on this crossbeam during the time QA was present.



WELDING INSPECTION REPORT

(Continued Page 4 of 5)

TRIAL ASSEMBLY OBG SEGMENT 5CE



During random in process visual inspection of OBG segment 5CE this QA observed one bottom panel T-stiffener has been damaged during fabrication. The stiffener in question is located on the west end of this segment at the splice joint to segment 6AE, 7th stiffener from E4 line. See attached photos for details. 1999 Caltrans Standard Specifications section 55-1.04 states "In handling and shipping of the steel work, every care shall be taken to avoid bending, scraping or overstressing the pieces. All pieces bent or otherwise injured will be rejected". This QA informed ZPMC QC identified as Mr. Wang Lu and ABF inspector identified as Mr. Kevin Chen of the above mentioned issue and that an incident report would be generated.

Unless otherwise noted, all work observed on this date appeared to be in general compliance with the applicable contract documents.



WELDING INSPECTION REPORT

(Continued Page 5 of 5)



Summary of Conversations:

As mentioned above.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang (15000422372), who represents the Office of Structural Materials for your project.

Inspected By: Hall,Steven

Quality Assurance Inspector

Reviewed By: Prue,Erik

QA Reviewer
