

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-010193**Date Inspected:** 07-Oct-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 645**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1845**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Chen Li**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG and Tower COMPONENT**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance(QA) Inspector, Subhasis Bera was present during the times noted above for observations relative to the work being performed.

In process Inspection

Bay #2

This QA Inspector observed the following work in progress:

Flux Core Arc Welding (FCAW) in the 2F position of the OBG floor Beam assembly weld No.

FB-3052-001-017/18. The welder is identified as #062438. ZPMC QC is identified as Mr. Yang Qing Feng. The welding variables recorded by QC appear to comply with WPS- B – T-2132-3.

Flux Core Arc Welding (FCAW) in the 2G position of the OBG Floor Beam assembly weld No. FB-3052-001-045.

The welder is identified as #045276. ZPMC QC is identified as Mr. Yang Qing Feng. The welding variables recorded by QC appear to comply with WPS- B – T-2232-Tc-U4b-F.

Flux Core Arc Welding (FCAW) in the 2F position of the OBG Floor Beam assembly weld No.

FB-3041-001-013/14. The welder is identified as #045203. ZPMC QC is identified as Mr. Yin Dong Hai. The welding variables recorded by QC appear to comply with WPS- B – T-2132-3.

Witness of Magnetic Particle Testing

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

This QA inspector was instructed by task leader to carry out Witnessing of Magnetic Particle Testing which was carried by ZPMC QC Technicians at Floor Beam Assembly Weld. The QA Inspector observed one Transverse linier indications found by ZPMC QC on this date .

The weld designations reviewed is as follows:

FB-3003-001-004

Bay #6

This QA Inspector observed the following work in progress:

SMAW welding in the 2G position at excavation area on weld joint WD1-A305-65M-3-2A/B located on Tower Strut assembly . Welder is identified as #067707. ZPMC QC is identified as Zhang Bao Bo .The welding variables recorded by QC appeared to comply with WPS-485-SMAW-2G (2F)-FCM-Repair-1 and repair procedure T-WR2310.

South Tower Lift #1

This QA inspector was instructed by task leader to carry out Witnessing of Magnetic Particle Testing at lift 1 South Tower Diaphragm to Skin Connected welds . The MT indications found by ABF QC on this date were recorded onto a data sheet that Caltrans QA filled out.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

No relevant conversations

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 150-0042-2372, who represents the Office of Structural Materials for your project.

| | | |
|----------------------|------------------|-----------------------------|
| Inspected By: | Bera,Subhasis | Quality Assurance Inspector |
| Reviewed By: | Patterson,Rodney | QA Reviewer |
