

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-011680**Date Inspected:** 27-Jan-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China

CWI Name:	NA.	CWI Present:	Yes	No
Inspected CWI report:	Yes No N/A	Rod Oven in Use:	Yes No N/A	
Electrode to specification:	Yes No N/A	Weld Procedures Followed:	Yes No N/A	
Qualified Welders:	Yes No N/A	Verified Joint Fit-up:	Yes No N/A	
Approved Drawings:	Yes No N/A	Approved WPS:	Yes No N/A	
		Delayed / Cancelled:	Yes No N/A	
Bridge No:	34-0006	Component:	OBG	

Summary of Items Observed:

On this day CALTRANS OSM Quality Assurance Inspector (QA) Shailesh Wadkar was present during the times noted above for observations relative to the fabrication of the Self Anchored Suspension (SAS) Superstructure being performed by Zhenhua Port Machinery Company (ZPMC) at Changxing Island, in Shanghai, China. QA observed and/or found the following:

Outside Yard – 7DW.

Notification No: 005086.

This QA inspector performed Magnetic Particle Testing (MT) of approximately 15% of an area that has been previously tested and accepted by ZPMC Quality Control (QC) personnel. This QA Inspector has generated MT report for this date. The member(s) are identified as OBG components. The weld designations reviewed are as follows:

PP56-DP117-002 – 082 to 085, 087 to 090, 092, 093, 095, 098, 100, 101, 103 to 106, 108, 109, 111 to 114.

PP56-DP279-001 – 063 to 066, 068 to 071, 073, 074, 076 to 079, 081, 082, 084 to 087.

PP56-DP252-001 – 101 to 104, 106, 109, 111, 112, 114 to 117, 119, 120, 122 to 125, 127 to 128, 130 to 133, 135, 136, 138 to 141.

Open Yard – 8CE.

Notification No: 005144.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

This QA inspector performed Magnetic Particle Testing (MT) of approximately 15% of an area that has been previously tested and accepted by ZPMC Quality Control (QC) personnel. This QA Inspector has generated MT report for this date. The member(s) are identified as OBG components. The weld designations reviewed are as follows:

PP71-CSD5-001 – 006, 012, 022, 024, 026, 028, 030, 032, 040, 042, 044 & 052.

PP70.5-CSD2-001 – 053 to 074.

PP70-CSD4-001 – 071, 073, 081, 083, 134, 085, 087, 089, 091, 093, 135, 137, 106, 118, 108, 110, 139 & 141.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

Only general conversation was held between QA and QC concerning this project.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang; phone: 15000422372., who represents the Office of Structural Materials for your project.

Inspected By:	Wadkar,Sailesh	Quality Assurance Inspector
Reviewed By:	Hall,Steven	QA Reviewer
