

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-012039**Date Inspected:** 11-Jan-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai**CWI Name:** ZPMC and ABF**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG / Tower**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector Mr. Wai Pau, was present during the times noted above for observations relative to the work being performed.

Bay #7

Traveler rail: - Caltrans QA inspector observed four ZPMC welders performed FCAW process on the flange to web plate of traveler rail #22TR2-001, 22TR4-003, 22TR2-002, and 22TR4-001. This 22TR type component has been changed design to all CJP weld along on both side of top and bottom flanges. All the welding areas have been pre-heating prior FCAW welding. The FCAW process were monitored and recorded by ZPMC and ABF QC inspector. Based on Caltrans QA Inspector observations, no discrepancies were noted.

Bay #5

Traveler rail: - Caltrans QA inspector observed four ZPMC welders performed FCAW process on the flange to web plate of traveler rail #10TR1-012, 10TR3-020, 11TR1-007, 10TR1-017 and 11TR1-002. This type component designed has CJP and PJP weld along on one side of full weld length and other side has CJP only. All the welding areas have been pre heating prior FCAW welding. The FCAW process were monitored and recorded by ZPMC and ABF QC inspector. Based on Caltrans QA Inspector observations, no discrepancies were noted.

Bay #11

West tower lift 4: - Caltrans QA Inspector performed QA VT, MT and UT test on the CJP corner seam welds of west tower lift #4. The CJP corner seam welds located at the elevation 139m and 143m of skin plate D and E with 150mm length for each elevation. The weld ID is WSTL-2B/L-61A/B. The CJP welds have been accepted by ZPMC prior Caltrans QA inspection. Base on Caltrans VT, MT and UT testing, the CJP welds appeared to be in compliance with requirements of AWS D1.5 2002 and Caltrans contract documents.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

CLOSING STATEMENT

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

As notes within report above.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 15000422372 /Skyler Guest 15000422360 , who represents the Office of Structural Materials for your project.

Inspected By:	Pau,Wai	Quality Assurance Inspector
Reviewed By:	Clifford,William	QA Reviewer
