

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-012241**Date Inspected:** 22-Feb-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 645**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1845**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Liu Hua Jie**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG COMPONENT**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector, Subhasis Bera was present during the times noted above for observations relative to the work being performed.

Ultrasonic Testing (A,B,C and D-Scan)

This QA Inspector performed Ultrasonic testing (UT) 10% of the area previously tested and accepted by ZPMC Quality control personnel. This QA inspector generated a (UT) report for this date. The members are identified as portion Deck plate to Edge plate Corner joint of segment 8AW. This Inspection was performed after ABF UT Inspectors performed UT of this joint. The result was recorded onto a data sheet according to rejection criteria of "D" Scan procedure that Caltrans QA and ABF QA have jointly filled out on this date.

The Weld Designation is as follows

SEG-043-047

During Quality Assurance random in-process observations of the fabrication of segment 8AE, this Quality Assurance Inspector (QA) discovered that the Unqualified welder performing base metal repairs. Repairs being performed using the Shielded Metal Arc Welding (SMAW) process. The welder is qualified for Flux Cored Arc Welding (FCAW) only. The welder is identified as Mr. Wang Zhaocong (068445). The base metal repairs were being performed at temporary attachment removal sites on the deck panel near the bike path side. The plate identifications under repair are identified as DP667A, Plate number-PL1376A and DP470A, Plate

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

number-PL436C. Additionally, ZPMC Quality Control (QC) inspector could not produce a Weld Repair Report (WRR) for the repairs being performed.

This QA Inspector generated an incident report for this date.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



Summary of Conversations:

No relevant conversations

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 150-0042-2372, who represents the Office of Structural Materials for your project.

Inspected By:	Bera,Subhasis	Quality Assurance Inspector
----------------------	---------------	-----------------------------

Reviewed By:	Patterson,Rodney	QA Reviewer
---------------------	------------------	-------------