

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-012819**Date Inspected:** 26-Mar-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:****CWI Present:**

Yes No

**Inspected CWI report:** Yes No N/A**Rod Oven in Use:**

Yes No N/A

**Electrode to specification:** Yes No N/A**Weld Procedures Followed:**

Yes No N/A

**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:**

Yes No N/A

**Approved Drawings:** Yes No N/A**Approved WPS:**

Yes No N/A

**Delayed / Cancelled:**

Yes No N/A

**Bridge No:** 34-0006**Component:** Trial Assembly**Summary of Items Observed:**

On this day Caltrans OSM Quality Assurance (QA) Inspector Christopher D'souza was present during the times noted above for observations relative to the fabrication of the SAS Superstructure being performed by Zhen Hua Port Machinery Company (ZPMC) at Chang Xing Island in Shanghai, China. QA Inspector observed and/or found the following:

Outside Yard

ABF Inspection Witness Request no 03262010-1

QA Inspector Witnessed ABF Inspector performing Magnetic Particle Testing (MT) on Cross Beam 10 longitudinal seam welds identified below, MT was being performed on repair areas.

This QA Inspector performed Ultrasonic Testing (UT) on approximately 10% of OBG components previously accepted by ZPMC ultrasonic technicians in accordance with AWS D1.5-2002, section 6, table 6.3 and Detection of Transverse Planar Discontinuities with Significant Flaw Height Dimension Procedure. The QA Inspector observed rejectable indications at the time of testing. Weld identification numbers were

CA202A-010-017 (BP-SP – West)

CA202A-010-005 (BP-SP – East)

CA202A-010-002 (SP-DP – East)

CA202A-010-014 (SP-DP - West)

---

---

# WELDING INSPECTION REPORT

( Continued Page 2 of 2 )

---

---

This QA Inspector performed conventional UT (Ultrasonic Testing) in conjunction with ABF UT department for detection of planar transverse indication.

See Caltrans Ultrasonic Transverse Indication Evaluation sheet dated March 26th, 2010 for further information on inspection.

Trial Assembly

NDT observations

ABF Inspectors performing Magnetic Particle Testing (MT) on 7BE-7CE Deck Plate Transverse Splice. MT was being performed on areas where temporary attachments were removed

This QA Inspector was involved in PAUT (Phased Array Ultrasonic Testing) training for detection of cracked tacks in Deck Panels as per the following procedure "UT 04-0120F4 PJP Rib Weld Phased Array Ultrasonic Testing for the Detection and Sizing of Suspected Planar Discontinuities (Cracks) in PJP Welds"

Unless otherwise noted, all work observed on this date appeared to be in general compliance with the applicable contract documents.

**Summary of Conversations:**

No relevant conversations.

**Comments**

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 15000422372, who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Dsouza,Christopher	Quality Assurance Inspector
----------------------	--------------------	-----------------------------

---

<b>Reviewed By:</b>	Carreon,Albert	QA Reviewer
---------------------	----------------	-------------