

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-013090**Date Inspected:** 15-Apr-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Li Yang**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Orthotropic Box Girder (OBG)**Summary of Items Observed:**

On this day CALTRANS OSM Quality Assurance (QA) Inspector Manoj Prabhune was present during the times noted above for observations relative to the fabrication of the SAS Superstructure being performed by Zhenhua Port Machinery Company (ZPMC) at Changxing Island in Shanghai, China. QA observed and/or found the following:

OBG # TRIAL ASSEMBLY YARD

Segment 7BW to 6CW (Flatness) Joint Survey

This QA Inspector performed Joint Inspection with ABF Survey Team for the Flatness Panel's between Segment 7AW to 7BW between Panel Point (PP) 48 and PP 52 North (Cross Beam side) and South (Counter Weight side) for Deformation. Deformation was measured at 1500 mm Straight Edge. The measured readings were recorded on spread sheet, generated the report and submitted to the Task Leader and Engineer for review.

Segment# 7AW-PP49

This QA inspector observed, ZPMC qualified welding personnel identified as 045280 perform

Flux Core Arc Welding (FCAW), weld joint identified as SEG033C-011, ZPMC QC identified as Mr. Zhang Hai Tao. The welding parameters measured using QC's calibrated instrument appeared to be in general compliance with

WPS-B-T-2233-TC-U4b-F

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

Segment # 7AW

Repair Welding.

This QA inspector observed, ZPMC qualified welding personnel identified as 047864 perform Shielded Metal Arc Welding (SMAW), weld joint identified as SP478-001-049; The Welding Repair Report (WRR) was B-WR11909. ZPMC QC is identified as Mr.Zhang Yong Gang. The welding parameters measured using QC's calibrated instrument appeared to be in general compliance with WPS-345-SMAW-3G (3F)-FCM-Repair-1. See the attached Below Photo.

Segment # 7AW

Repair Welding.

This QA inspector observed, ZPMC qualified welding personnel identified as 045246 perform Shielded Metal Arc Welding (SMAW), weld joint identified as SP429-001-033; The Welding Repair Report (WRR) was B-WR11909. ZPMC QC is identified as Mr.Zhang Yong Gang. The welding parameters measured using QC's calibrated instrument appeared to be in general compliance with WPS-345-SMAW-3G (3F)-FCM-Repair-1.

Segment # 7CE

Repair Welding.

This QA inspector observed, ZPMC qualified welding personnel identified as 058087 perform Shielded Metal Arc Welding (SMAW), weld joint identified as CA039-004; The Critical Welding Repair Report (CWRR) was B-CWR1227. ZPMC QC is identified as Mr. Wang Zhu. The welding parameters measured using QC's calibrated instrument appeared to be in general compliance with WPS-345-SMAW-2G (2F)-FCM-Repair-1. See the attached Below photo.

Segment # 7CE

Repair Welding.

This QA inspector observed, ZPMC qualified welding personnel identified as 058087 perform Shielded Metal Arc Welding (SMAW), weld joint identified as OBE7C-004; The Welding Repair Report (WRR) was B-WR12035. ZPMC QC is identified as Mr. Zhang Xiao Ming. The welding parameters measured using QC's calibrated instrument appeared to be in general compliance with WPS-345-SMAW-4G (4F)-FCM-Repair-1. See the attached Below photo.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)



Summary of Conversations:

Only general conversation was held between QA and QC concerning this project.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang phone: 15000422372, who represents the Office of Structural Materials for your project.

Inspected By:	Prabhune,Manoj	Quality Assurance Inspector
Reviewed By:	Miller,Mark	QA Reviewer
