

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-014463**Date Inspected:** 29-May-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Mr. Huang Min**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Orthotropic Box Girder (OBG)**Summary of Items Observed:**

This CALTRANS OSM Quality Assurance Inspector (QA) Surendra Prabhu was present during the times noted above for observations relative to the fabrication of the Self Anchored Suspension (SAS) Superstructure being performed by Zhenhua Port Machinery Company (ZPMC) at Changxing Island, in Shanghai, China. QA observed and/or found the following:

BAY-2.

This QA Inspector Randomly observed the following work in progress:

Flux Cored Arc Welding (FCAW) of weld joint FB3209-001-051/052. Welder is identified as 045240. ZPMC Quality Control (QC) is identified as Mr. Zhu lin. The welding variables recorded by QC appeared to comply with the Applicable WPS: WPS-B-T-2132-3.

BAY-3.

FCAW of weld joint FB3158A-001-015/016. Welder is identified as 044824. ZPMC Quality Control (QC) is identified as Mr. Guo Yuan Ting. The welding variables recorded by QC appeared to comply with the Applicable WPS: WPS-B-T-2132-3.

BAY-5

The following Non Destructive Testing (NDT) Inspection carried out as per the ZPMC submitted Notification No.

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

005853.

Magnetic Particle Testing (MT)

This QA Inspector performed MT of approximately 15% of the area previously tested and accepted by ZPMC Quality Control (QC) personnel. This QA generated MT report for this date. The members are identified as OBG Traveler Rail Bracket weld Components. Total number of welds MT Tested: 04 No's. The weld designations are review as follows:

1. TR6A-PP72-002.
2. TR6B-PP72-003.
3. TR2A-PP092-001.
4. TR5C-PP077-005.

Ultrasonic Testing (UT)

This QA performed UT of approximately 10% of the area previously tested and accepted by ZPMC Quality Control (QC) personnel. This QA generated UT report for this date. The members are identified as OBG Traveler Rail bracket weld Component. Total number of welds UT Tested: 01 No. The weld designations are review as follows:

1. TR6B-PP72-003.

BAY-6

Submerged Arc Welding (SAW) of weld joint WJF-0-192. Welder is identified as 053748. ZPMC Quality Control (QC) is identified as Mr. Huang Min. The welding variables recorded by QC appeared to comply with the Applicable WPS: WPS-B-T-3221-TC-U4a-S-1.

BAY-7

During random in process Visual Inspection this QA Inspector observed 1 (one) Arc strike on the Traveler Rail identified as 22TR1-002 near to the weld No: 22TR1-002-005. This QA informed to ZPMC Quality Control (QC) identified as Mr. Xia Yong Zheng and American Bridge/Fluor (AB/F) QA Inspector identified as Mr. Chang of the above issue, As per ZPMC QC and AB/F QA the arc strike shall be repaired by grinding and perform Magnetic Particle Testing(MT) for verifying no more defects.

Refer attached photos for additional details.

The following Non Destructive Testing (NDT) Inspection carried out as per the ZPMC submitted Notification No. 005858.

MT.

This QA Inspector performed MT of approximately 15% of the area previously tested and accepted by ZPMC

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

Quality Control (QC) personnel. This QA generated MT report for this date. The members are identified as OBG Traveler Rail weld Components. Total number of welds MT Tested: 20 No's. The weld designations are review as follows:

1. 10TR2-021-008,009,011,012,005~007,010,013,014.
2. 10TR1-007-008,009,011,012,005~007,010,013,014.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



Summary of Conversations:

Only general conversation was held between QA and Quality Control (QC) concerning this project.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 15000422372, who represents the Office of Structural Materials for your project.

Inspected By:	Prabhu,Surendra	Quality Assurance Inspector
----------------------	-----------------	-----------------------------

Reviewed By:	Hall,Steven	QA Reviewer
---------------------	-------------	-------------