

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-014710**Date Inspected:** 07-Jun-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Geng Wei**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector Larry Viars was present during the times noted above for observations relative to the work being performed.

West of Bay 14-

Caltrans QA Inspector observed the following work in progress: Shielded Metal Arc Welding (SMAW) of OBG Segment 11DW weld, SSD11A-PP105-181 and 185. ZPMC welders were identified as 037840 and 067764. ZPMC QC was identified as Tan Ya Jun. The welding appeared to be in conformance with welding procedure specification, WPS-B-P-2213-TC-U4b-FCM-1.

ZPMC personnel performing Ultrasonic Testing of 11DW lifting lug welds.

Caltrans QA performed preliminary inspection OBG segment 11AW segment welds. ZPMC is in process of performing visual and magnetic particle testing of this segment.

Bay 13-

Caltrans QA Inspector observed the following work in progress: Submerged Arc Welding (SAW) of OBG Segment 13AE bottom panel splice weld, BP3033-001-001. ZPMC welder was identified as 215993. ZPMC QC was identified as Guo Pan. ZPMC CWI was identified as Geng Wei. The welding appeared to be in conformance with welding procedure specification, WPS-B-T-2231-B-U3c-S-2.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

As identified within the contents of this report.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang, 150 0042 2372, who represents the Office of Structural Materials for your project.

Inspected By:	Viars,Larry	Quality Assurance Inspector
----------------------	-------------	-----------------------------

Reviewed By:	McClendon,Timothy	QA Reviewer
---------------------	-------------------	-------------