

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-015884**Date Inspected:** 28-Jul-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China

CWI Name:	N/A	CWI Present:	Yes	No
Inspected CWI report:	Yes No N/A	Rod Oven in Use:	Yes No N/A	
Electrode to specification:	Yes No N/A	Weld Procedures Followed:	Yes No N/A	
Qualified Welders:	Yes No N/A	Verified Joint Fit-up:	Yes No N/A	
Approved Drawings:	Yes No N/A	Approved WPS:	Yes No N/A	
		Delayed / Cancelled:	Yes No N/A	
Bridge No:	34-0006	Component:	OBG COMPONENT	

Summary of Items Observed:

On this date Caltrans OSM Quality Assurance (QA) Inspector, Subhasis Bera was present during the times noted above for observations relative to the work being performed.

Ultrasonic Testing (A,B,C and D-Scan)

This QA Inspector performed Ultrasonic testing (UT) 10% of the area previously tested and accepted by ZPMC Quality control personnel. This QA inspector generated a (UT) report for this date. The member is identified as splice side joint joining between side plate to side Plate for segment 9DE to 9EE at crossbeam side. This Inspection was performed after ABF UT Inspectors performed UT of this joint. The result was recorded onto a data sheet according to rejection criteria of "D" Scan procedure that Caltrans QA and ABF QA have jointly filled out on this date.

The Weld Designation is as follows

OBE9C-007

This QA Inspector performed Ultrasonic testing (UT) 10% of the area previously tested and accepted by ZPMC Quality control personnel. This QA inspector generated a (UT) report for this date. The member is identified as corner joint joining between deck plate to Edge Plate for segment 9EE at crossbeam side. This Inspection was performed after ABF UT Inspectors performed UT of this joint. The result was recorded onto a data sheet according to rejection criteria of "D" Scan procedure that Caltrans QA and ABF QA have jointly filled out on this date.

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

The Weld Designation is as follows

CA069-002

This QA Inspector performed Ultrasonic testing (UT) 10% of the area previously tested and accepted by ZPMC Quality control personnel. This QA inspector generated a (UT) report for this date. The member is identified as corner joint joining between deck plate to Edge Plate for segment 9DE at crossbeam side. This Inspection was performed after ABF UT Inspectors performed UT of this joint. The result was recorded onto a data sheet according to rejection criteria of "D" Scan procedure that Caltrans QA and ABF QA have jointly filled out on this date. The QA inspector found no rejectable indication at scanned area.

The Weld Designation is as follows

SEG056*-044

This QA Inspector performed Ultrasonic testing (UT) 10% of the area previously tested and accepted by ZPMC Quality control personnel. This QA inspector generated a (UT) report for this date. The member is identified as corner joint joining between side plate to Edge Plate for segment 9EE at crossbeam side. This Inspection was performed after ABF UT Inspectors performed UT of this joint. The result was recorded onto a data sheet according to rejection criteria of "D" Scan procedure that Caltrans QA and ABF QA have jointly filled out on this date. The QA inspector found no rejectable indication at scanned area.

The Weld Designation is as follows

CA069-001

This QA Inspector performed Ultrasonic testing (UT) 10% of the area previously tested and accepted by ZPMC Quality control personnel. This QA inspector generated a (UT) report for this date. The member is identified as corner joint joining between side plate to Edge Plate for segment 9DE at crossbeam side. This Inspection was performed after ABF UT Inspectors performed UT of this joint. The result was recorded onto a data sheet according to rejection criteria of "D" Scan procedure that Caltrans QA and ABF QA have jointly filled out on this date. The QA inspector found no rejectable indication at scanned area.

The Weld Designation is as follows

SEG056A-028

During the Quality Assurance (QA) random in-process visual inspection of Suspender Bracket SB78E, this QA inspector discovered the following issue that the ZPMC performed three (3) weld repairs of Linear Indications without the prior approval of the engineer. The welds are identified as SB019-078-047, SB019-078-059 and SB019-078-065. All welds are designated as Non Seismic Performance Critical Material (Non SPCM). All welds are fillet welds joining between Middle web plate (X56CC) to Stiffeners(X55). OBG Suspender Bracket SB78E is located in Bay#19.

The QA Inspector generated an incident report on this date.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



Summary of Conversations:

No relevant conversations

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 150-0042-2372, who represents the Office of Structural Materials for your project.

Inspected By:	Bera,Subhasis	Quality Assurance Inspector
Reviewed By:	Patterson,Rodney	QA Reviewer
