

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-016004**Date Inspected:** 03-Aug-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Mr. Xu Le Feng**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance(QA) Inspector, Baskar Govindarajan, was present during the times noted above for observations relative to the work being performed.

Bay no.10

1.This QA inspector, Baskar Govindarajan, observed, ZPMC qualified welding personnel identified as 040582 perform SMAW welding on; South shaft, Lift 5, intersection diaphragm plate to inside Skin C and the weld joint is identified as SSD1-TL5-1 B/F-14. ZPMC CWI Identified as Mr. Xu Le Feng. The welding parameters as measured using QC's calibrated instruments appeared to be in general compliance with WPS-B-T-3313-TC-U4C. (Photo attached)

2.This QA inspector, Baskar Govindarajan, observed, ZPMC qualified welding personnel identified as 052600 perform SMAW Repair welding on; South shaft, Lift 5, intersection diaphragm plate to Grillage plate and the weld joint is identified as SSD1-TL5-2 F/F-12B. ZPMC CWI Identified as Mr. Xu Le Feng. The welding parameters as measured using QC's calibrated instruments appeared to be in general compliance with WPS-485-SMAW-3G (3F)-Repair.

Bay no. 11

3.This QA inspector, Baskar Govindarajan, observed, ZPMC qualified welding personnel identified as 053316 perform FCAW welding on; Lift 13 Components, Bike path and the weld joint is identified as BK 005A4-002-017.

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

ZPMC CWI Identified as Mr. Xu Le Feng. The welding parameters as measured using QC's calibrated instruments appeared to be in general compliance with WPS-B-T-2133. (Photo attached)

4.This QA inspector, Baskar Govindarajan, observed, ZPMC qualified welding personnel identified as 042218 perform FCAW welding on; Lift 13 Components, Bike path and the weld joint is identified as BK 005A7-002-171. ZPMC CWI Identified as Mr. Xu Le Feng. The welding parameters as measured using QC's calibrated instruments appeared to be in general compliance with WPS-B-T-2133.

5.This QA inspector, Baskar Govindarajan, observed, ZPMC qualified welding personnel identified as 040611 perform SMAW welding on; East shaft, Lift 5, intersection diaphragm plate to inside Skin C and the weld joint is identified as ESD1-TL5-2 B/F-13. ZPMC CWI Identified as Mr. Xu Le Feng. The welding parameters as measured using QC's calibrated instruments appeared to be in general compliance with WPS-B-T-3313-TC-U4C.

6.This QA inspector, Baskar Govindarajan, observed, ZPMC qualified welding personnel identified as 066258/067993 perform SMAW welding on; West shaft, Lift 5, intersection diaphragm plate to Grillage plate and the weld joint is identified as WSD1-TL5-4 E/F- 9A, 9B. ZPMC CWI Identified as Mr. Xu Le Feng. The welding parameters as measured using QC's calibrated instruments appeared to be in general compliance with WPS-B-T-3213-TC-U5B.

7.This QA inspector, Baskar Govindarajan, observed, ZPMC qualified welding personnel identified as 040656 perform SMAW welding on; Lift 4 & 5, interior splice plate and the weld joint is identified as WSD1-SPSA5-7-3B. ZPMC CWI Identified as Mr. Xu Le Feng. The welding parameters as measured using QC's calibrated instruments appeared to be in general compliance with WPS-B-T-3211-TC-U5B-1.

8.This QA inspector, Baskar Govindarajan, observed, ZPMC qualified welding personnel identified as 054460 perform SMAW welding on; Lift 4 & 5, interior splice plate and the weld joint is identified as WSD1-SPSA5-17-2A. ZPMC CWI Identified as Mr. Xu Le Feng. The welding parameters as measured using QC's calibrated instruments appeared to be in general compliance with WPS-B-T-3211-TC-U5B-1.

Magnetic Particle Testing:

This QA inspector performed Magnetic Particle Testing (MT) of approximately 15% of the area previously tested and accepted by ZPMC Quality Control personnel. This QA Inspector generated a TL-6028 MT report for this date. The member is identified as Spare strut at Bay no. 11 (Notification no. 06327) The weld designations reviewed are as follows:

SD1-STSA4-5-123 mtr.-1 - Jt. nos -47A,48A,41,43,45,37,15,11,35,39 – Spare strut

Unless otherwise noted, all work observed on this date appeared to be in general compliance with the applicable contract documents.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)



Summary of Conversations:

No relevant conversations.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Micheal Ng (15921845703), who represents the Office of Structural Materials for your project.

Inspected By: Baskar, Govindarajan

Quality Assurance Inspector

Reviewed By: Clifford, William

QA Reviewer